

Project No. 1251-100
Crude Oil Tank Farms Project, Agrood Area 30 (Module-1)



EGPC

System ID

030-EL-002

System
Description

Substation 6.6KV High Voltage Switchgear System

Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
1	Mechanical Completion Certificate (MCC)	
2	Ready for Startup Certificate (RFSU)	
3	System Punch Lists	
4	System Limits Marked Up P&ID	
5	System Index	
6	Piping Pre-Commissioning	
	6.01) Piping Test Packs	
	6.02) Piping Pre-commissioning Check Lists	
7	Piping Commissioning	
	7.01) Service Test, GLT, CLT and N2 Purging Certificates	
	7.02) Piping Commissioning Check Lists	
Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
8	Mechanical Pre-Commissioning	
	8.01) System Mechanical Index	
	8.02) Equipment Drawings	
	8.03) Equipment Datasheets	
	8.04) Boxing-up Certificates	

	8.05) Grouting Certificates	
	8.06) Pre-Alignment Certificates	
	8.07) Mechanical Pre-Commissioning Checklists	
9	Mechanical Commissioning	
	9.01) Final Alignment Certificates	
	9.02) Motor Solo Run Certificates	
	9.03) Mechanical Run Test (MRT) Certificates	
	9.04) Mechanical Commissioning Checklists	
	9.05) Mechanical Supplier Check Lists & Reports	
10	Instrumentation Pre-Commissioning	
	10.01) System Instrument Index	
	10.02) Instrument Data Sheets	
	10.03) Instrument Cable Schedule	
	10.04) System Instrumentation Wiring Diagram	
	10.05) Hook-up Drawing (Mechanical & Pneumatic)	
	10.06) Instruments Cables Schedule	
	10.07) Instruments Cables Laying Certificates	
	10.08) Instruments Cables Termination Certificates	
	10.09) Instruments Cables Testing Certificates	
	10.10) Instruments Calibration Certificates	
	10.11) Instrument Loop Checks Certificates	
	10.12) Instrumentation Pre-Commissioning Check Lists	
	10.13) Instrumentation Supplier Check Lists & Reports	
11	Instrumentation Commissioning	
	11.01) Instrumentation Function Test Certificates	
	11.02) Instrumentation Supplier Check Lists & Reports	
Sr.	Pre-Commissioning and Commissioning Dossier Index	Applicable (Yes/No)
12	Electrical Pre-Commissioning	
	12.01) System Electrical Index	
	12.02) Electrical Drawings	
	12.03) Motor Datasheets	
	12.04) Electrical Cables Schedule	
	12.05) Electrical Cables Laying Certificates	
	12.06) Electrical Cables Testing Certificates	
	12.07) Electrical Cables Termination Certificates	
	12.08) FAT Reports & Certificates	
	12.09) SAT Reports & Certificates	
	12.10) Electrical Pre-Commissioning Check Lists	
	12.11) Electrical Supplier Check Lists & Reports	

13	Electrical Commissioning	
	13.01) Electrical -Commissioning Check Lists	
	13.02) Electrical Supplier Check Lists & Reports	
14	Red Marked-up Drawings	
	14.01) P&ID	
	14.02) Instrumentation Drawings	
	14.03) Electrical Drawings	

[illegible]



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)






System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

1-Mechanical Completion Certificate (MCC)

**SYSTEM MECHANICAL COMPLETION CERTIFICATE
(MCC)****PROJECT TITLE** : CRUDE OIL TANK FARM(AGROOD AREA)**PROJECT No** : 1251-100**SYSTEM NAME** : Substation 6.6KV High Voltage Switchgear System**SYSTEM ID** : 030-EL-002**THIS IS TO CERTIFY THAT:**

- THE ABOVE SYSTEM HAS BEEN FABRICATED, ERECTED, INSTALLED AND TESTED TO THE REQUIREMENTS OF THE CONTRACT DRAWINGS, SPECIFICATIONS, THE APPLICABLE CODES AND STANDARDS.
- ALL PRE-COMMISSIONING RELEVANT ACTIVITIES, TESTS, INSPECTIONS AND CHECKS HAVE BEEN CARRIED OUT FOR THIS SYSTEM AND FOUND ACCEPTABLE.
- Q/C DOCUMENTATION OF THE ABOVE SYSTEM HAS BEEN AUDITED BY THE CUSTOMER SITE QUALITY CONTROL AND FOUND COMPLETED.
- ALL PUNCH LIST ITEMS CATEGORY (A) IN THIS SUBSYSTEM WERE CLEARED.
- THIS SYTEM IS MECHANICALLY COMPLETED ON THE DATE 21/06/2021 AND READY FOR COMMISSIONING (RFC) WITH THE FOLLOWING EXCEPTIONS.

EXCEPTIONS :**NOTE: ACCEPTANCE OF THE ABOVE SYSTEM DOES NOT RELIEVE ENPPI/CONSTRUCTION CONTRACTOR FROM THEIR CONTRACTUAL OBLIGATIONS AND RESPONSIBILITIES.**

COMPANY	PETROJET	ENPPI	PPC
NAME		M. Abbas	
TITLE			
SIGNATURE			
DATE			



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

2- Ready for Startup Certificate (RFSU)

READY FOR START UP CERTIFICATE

PROJECT TITLE : EGPC CRUDE OIL TANK FARMS PROJECT (AGROOD-02)

PROJECT No. : 1251-100



SYSTEM /AREA /PLANT : Substation 6.6KV High Voltage Switchgear System

SYSTEM /AREA /PLANT No. : 030-EL-002

THIS IS TO CERTIFY THAT:

- THE MENTIONED SYSTEM /AREA /PLANT IS READY FOR START UP WHERE ALL MECHANICAL WORKS, PRECOMMISSIONING AND COMMISSIONING ACTIVITIES HAVE BEEN SUCCESSFULLY COMPLETED.
- MECHANICAL COMPLETION CERTIFICATE(S) FOR THE MENTIONED SYSTEM / AREA / PLANT HAVE BEEN SIGNED.
- ISSUANCE OF THIS READY FOR START UP CERTIFICATE(S) SHALL NOT RELIEVE CONTRACTOR(S) FROM THEIR OBLIGATIONS TO COMPLETE THE REMAINING SYSTEMS NOR FROM THEIR WARRANTY OBLIGATIONS AND OTHER PROVISIONS OF THE CONTRACT.
- THE FOLLOWING EXCEPTIONS AGREED TO BE CLEARED AFTER START UP AND WILL NOT PREVENT START UP ACTIVITIES.



EXCEPTIONS :

COMPANY	CONSORTIUM	PPC
NAME	Ahmed El Shafie	Mohamed Ibrahim
TITLE	Commissioning Manager	Elec. eng
SIGNATURE		
DATE	30-6-2021	4-7-2021

System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

3- System Punch Lists



COMPANY	PTJ	ENPPI	PMC
NAME			
SIGN.			
DATE			



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

4- System Limits Marked Up P&ID



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

5- System Index



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

6- Piping Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

6.01- Piping Test Packs



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

6.02- Piping Pre-commissioning Check Lists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

7- Piping Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

7.01- Service Test, GLT, CLT and N2 Purging Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

7.02- Piping Commissioning Check Lists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

8- Mechanical Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

8.01- System Mechanical Index



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

8.02- Equipment Drawings



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

8.03- Equipment Datasheets



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

8.04- Boxing-up Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

8.05- Grouting Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

8.06- Pre-Alignment Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

8.07- Mechanical Pre-Commissioning Checklists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

9- Mechanical Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

9.01- Final Alignment Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

9.02- Motor Solo Run Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

9.03- Mechanical Run Test (MRT) Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

9.04- Mechanical Commissioning Checklists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

9.05- Mechanical Supplier Check Lists & Reports



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10- Instrumentation Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.01- System Instrument Index



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.02- Instrument Data Sheets



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.03- Instrument Cable Schedule



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.04- System Instrumentation Wiring Diagram



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.05- Hook-up Drawing (Mechanical & Pneumatic)



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.06- Instruments Cables Schedule



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.07- Instruments Cables Laying Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.08- Instruments Cables Termination Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.09- Instruments Cables Testing Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.10- Instruments Calibration Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.11- Instrument Loop Checks Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.12- Instrumentation Pre-Commissioning Check Lists



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

10.13- Instrumentation Supplier Check Lists & Reports



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

11- Instrumentation Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

11.01- Instrumentation Function Test Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

11.02- Instrumentation Supplier Check Lists & Reports



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12- Electrical Pre-Commissioning



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.01- System Electrical Index

[illegible]




Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.02- Electrical Drawings


TYPICAL LV DOOR LAYOUTS



0	1	2	3	4	5	6	7	8	9
A	B	C	D	E	F				

REVISIONS : A C D		SCHNEIDER ELECTRIC, TURKEY Schneider Electric		CUSTOMER NAME ENGINEERING FOR THE PETROLEUM AND PROCESS INDUSTRIES		PAGE DESCRIPTION TYPICAL LV DOOR LAYOUTS		PROJECT S20008.15		PAGE 15 / 37	
EGPC CRUDE OIL		FARM PROJECT		SINGLE LINE DIAGRAM (Asgood /)		10-SUB-HV/SW-G-6.6		BFO O/P # OP-190825-8818236		DRAWING NUMBER S2000815-P4	

The technical information contained in this document is the exclusive property of Schneider Electric.




CUBICLE NUMBER	Q-10A	Q-9A	Q-8A	Q-7A	Q-6A	Q-5A	DP-1	Q-4A	Q-3A	Q-2A	Q-1A
CUBICLE TYPE	AD1	AD1	AD1	AD1	AD1	AD1	AD1	AD1	AD1	AD1	AD1
CUBICLE NAME	ESB MAINS DISSECTION UNIT	SPACE TIGHTENING CONNECTION UNIT	SPACE MOTOR FEEDER 1	DISCONNECT SHIPPING MOUNTING C	DISCONNECT SHIPPING MOUNTING C	DISCONNECT SHIPPING MOUNTING C	DISCONNECT SHIPPING MOUNTING C	DISCONNECT SHIPPING MOUNTING C	DISCONNECT SHIPPING MOUNTING C	DISCONNECT SHIPPING MOUNTING C	DISCONNECT SHIPPING MOUNTING C

For installation and civil
leaves:
07897303EN
07897301EN

REVISIONS: A B C D		SCHNEIDER ELECTRIC - TUNNEL		CUSTOMER NAME		PAGE DESCRIPTION		PROJECT		PAGE	
		Schneider Electric		ENGINEERING FOR THE PETROLEUM AND PROCESS INDUSTRIES		FRONT VIEW		S20008.15		16 / 32	
		EGPC CRUDE OIL 1		ARM PROJECT		DRAWING DESCRIPTION		HBO OFF #		DRAWING NUMBER	
						SINGLE LINE DIAGRAM (A9000 A 0-SUB-HVSWG-6.6)		OP-190825-8818236		S2000815-P4	

To previous
page



CUBICLE NUMBER	Q-7B	Q-9B	Q-9B	Q-10B
CUBICLE TYPE	AD1	AD1	AD1	AD1
CUBICLE NAME	03-30-000 GAS CRUDE PRESSURE SHUTTING VALVE POSITION 0	03-30-000 GAS CRUDE PRESSURE SHUTTING VALVE POSITION 2	03-30-000 GAS CRUDE PRESSURE SHUTTING VALVE POSITION 2	03-30-000 GAS CRUDE PRESSURE SHUTTING VALVE POSITION 2

For installation and civil
leaflets:
07897303EN
07897301EN

REVISIONS : A B C D



SCHNEIDER ELECTRIC, TURKEY
CUSTOMER NAME
ENGINEERING FOR THE PETROLEUM AND PROCESS INDUSTRIES
PROJECT DESCRIPTION
EGPC CRUDE OIL T

PAGE DESCRIPTION
FRONT VIEW
DRAWING DESCRIPTION
SINGLE LINE DIAGRAM (Agroad A

PROJECT
S20008.15
BFO OPT #
OP-190825-8818236

DRAWING NUMBER
S2000815-P4



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.03- Motor Datasheets



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)




System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.04- Electrical Cables Schedule


PAGE	Cable Mark	GL1	FROM	TO	GL2	CABLEService	Service Voltage	KW	Size	Type	L
8	P1-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A	030-SUB-HVSWG-6-6, INC-A	WP	HV POWER FEEDER	6600VAC	1600	3x95	3A	60
8	P2-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A	030-SUB-HVSWG-6-6, INC-A	WP	HV POWER FEEDER	6600VAC	1600	3x95	3A	60
8	P3-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A	030-SUB-HVSWG-6-6, INC-A	WP	HV POWER FEEDER	6600VAC	1600	3x95	3A	60
8	P4-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A	030-SUB-HVSWG-6-6, INC-A	WP	HV POWER FEEDER	6600VAC	1600	3x95	3A	60
8	P1-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B	030-SUB-HVSWG-6-6, INC-B	WP	HV POWER FEEDER	6600VAC	1600	3x95	3A	60
8	P2-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B	030-SUB-HVSWG-6-6, INC-B	WP	HV POWER FEEDER	6600VAC	1600	3x95	3A	60
8	P3-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B	030-SUB-HVSWG-6-6, INC-B	WP	HV POWER FEEDER	6600VAC	1600	3x95	3A	60
8	P4-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B	030-SUB-HVSWG-6-6, INC-B	WP	HV POWER FEEDER	6600VAC	1600	3x95	3A	60
8	P1-030-SUB-HVSWG-6-6A	WP	030-SUB-ASP-1 (Q36)	030-SUB-HVSWG-6-6 (BIC)	WP	HV POWER FEEDER	6600VAC	1600	3x95	3A	60
8	P1-030-SUB-HVSWG-6-6B	WP	030-SUB-ASP-1 (Q37)	030-SUB-HVSWG-6-6 (BIC)	WP	3PH POWER FEEDER	400VAC	2	4x10	4B	40
8	D-030-SUB-HVSWG-6-6A	WP	030-SUB-DCURS-1	030-SUB-HVSWG-6-6 (BIC)	WP	3PH POWER FEEDER	400VAC	2	4x10	4B	40
8	D-030-SUB-HVSWG-6-6B	WP	030-SUB-DCURS-1	030-SUB-HVSWG-6-6 (BIC)	WP	DC FEEDER	110VDC	2.5	3x16	3D	50
8	C1-030-SUB-HVSWG-6-6A	WP	030-SUB-HVSWG-11 (Q1A)	030-SUB-HVSWG-6-6 (INC-A)	WP	DC FEEDER	110VDC	2.5	3x16	3D	50
8	C2-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A (CONTROL PANEL)	030-SUB-HVSWG-6-6 (BIC)	WP	INTERTRIP					
8	C3-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A (CONTROL PANEL)	030-SUB-HVSWG-6-6 (BIC)	WP	ALARM SIGNALS-1					
8	G4-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A (CONTROL PANEL)	030-SUB-HVSWG-6-6 (BIC)	WP	ALARM SIGNALS-2					
9	C5-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A (CONTROL PANEL)	030-SUB-HVSWG-6-6 (BIC)	WP	TRIP SIGNALS-1					
9	G6-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A (CONTROL PANEL)	030-SUB-HVSWG-6-6 (BIC)	WP	TRIP SIGNALS-2					
9	C7-030-SUB-HVSWG-6-6A	WP	030-SUB-NER-1A (SIG RELAY JB)	030-SUB-HVSWG-6-6 (INC-A)	WP	TRIP SIGNAL					
9	C8-030-SUB-HVSWG-6-6A	WP	030-SUB-HVSWG-6-6 (INC-A)	030-SUB-AVR-1A	WP	VOLTAGE & CURRENT SENSING					
9	C9-030-SUB-HVSWG-6-6A	WP	030-SUB-PTR-1A (CONTROL PANEL)	030-SUB-HVSWG-6-6 (INC-A)	WP	RID (49W)					
9	C10-030-SUB-HVSWG-6-6A	WP	030-SUB-EPS-1	030-SUB-HVSWG-6-6 (INC-A)	WP	ESD					
9	C1-030-SUB-HVSWG-6-6B	WP	030-SUB-EPS-2	030-SUB-HVSWG-6-6 (INC-A)	WP	ESD					
9	C2-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B (CONTROL PANEL)	030-SUB-HVSWG-6-6 (INC-B)	WP	INTERTRIP					
9	C3-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B (CONTROL PANEL)	030-SUB-HVSWG-6-6 (BIC)	WP	ALARM SIGNALS-1					
9	C4-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B (CONTROL PANEL)	030-SUB-HVSWG-6-6 (BIC)	WP	ALARM SIGNALS-2					
9	C5-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B (CONTROL PANEL)	030-SUB-HVSWG-6-6 (BIC)	WP	TRIP SIGNALS-1					
9	C6-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B (CONTROL PANEL)	030-SUB-HVSWG-6-6 (BIC)	WP	TRIP SIGNALS-2					
9	C7-030-SUB-HVSWG-6-6B	WP	030-SUB-NER-1B (SIG RELAY JB)	030-SUB-HVSWG-6-6 (INC-B)	WP	TRIP SIGNAL					
9	C8-030-SUB-HVSWG-6-6B	WP	030-SUB-PTR-1B (CONTROL PANEL)	030-SUB-AVR-1B	WP	VOLTAGE & CURRENT SENSING					
9	C9-030-SUB-HVSWG-6-6B	WP	030-SUB-EPS-1	030-SUB-HVSWG-6-6 (INC-B)	WP	RID (49W)					
9	C10-030-SUB-HVSWG-6-6B	WP	030-SUB-EPS-2	030-SUB-HVSWG-6-6 (INC-B)	WP	ESD					

SUBSTATION AND CONTROL BUILDING
TRANSFORMER BAY **SUBSTATION AND CONTROL BUILDING**
SWITCHGEAR ROOM




P/1-030-SUB-HVSWG-6.6A
P/2-030-SUB-HVSWG-6.6A
P/3-030-SUB-HVSWG-6.6A
P/4-030-SUB-HVSWG-6.6A
4x(3x95 mm²) (PARALLEL CABLES)


06-030-SUB-HVSWG-6.6A
Bx3x2.5 mm²
(SHIELDED CABLE)



C1-030-SUB-HVSWG-6.6A
10x2.5mm²




C7-030-SUB-HVSWG-6.6A
10x2.5mm²




C9-030-SUB-HVSWG-6.6A
3x2.5mm²




C10-030-SUB-HVSWG-6.6A
3x2.5mm²



G2-030-SUB-NER-1A
1x95mm²
TO EARTHING ROD



06-030-SUB-HVSWG-6.6A
3x2.5mm²



THIS DRAWING IS THE PROPERTY OF EGPCC AND IS TO BE USED ONLY FOR THE PROJECT AND SITE SPECIFIC TO WHICH IT RELATES. IT IS NOT TO BE REPRODUCED OR TRANSMITTED IN ANY FORM OR BY ANY MEANS, ELECTRONIC OR MECHANICAL, INCLUDING PHOTOCOPYING, RECORDING, OR BY ANY INFORMATION STORAGE AND RETRIEVAL SYSTEM, WITHOUT THE WRITTEN PERMISSION OF EGPCC.

EGPCC
EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
ELECTRICAL INTERCONNECTION & WIRING DIAGRAM
6.6KV SWITCHGEAR (030-SUB-HVSWG-6.6)
INCORNER-A

الهيئة العامة للغذاء والدواء
الهيئة العامة للغذاء والدواء
الهيئة العامة للغذاء والدواء

EGPCC
EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
ELECTRICAL INTERCONNECTION & WIRING DIAGRAM
6.6KV SWITCHGEAR (030-SUB-HVSWG-6.6)
INCORNER-A



EGPC
THE EGYPTIAN GENERAL PETROLEUM CO.
النفط العامة المصرية للبتروكول

AT : AGROOD


EGPC CRUDE OIL TANK FARM
AGROD AREA (MODULE-1)
ELECTRICAL INTERCONNECTION & WIRING DIAGRAM
11/6.6KV POWER TRANSFORMER (0.30-SUB-PTR-1A)
CONTROL SIGNALS
الشبكة الكهربائية المحطات التوربينية والكيمياوية

Happy Ji

ENGINEERING FOR THE PETROLEUM AND PROCESS INDUSTRIES			
SCALE	DOCUMENT NUMBER	SHEET	EXTENSION
NONE	01251-100-030-EWI-001	009 OF 078	1

SUBSTATION AND CONTROL BUILDING

TRANSFORMER BAY | SWITCHGEAR ROOM



NOTICE

THIS BOARDING HAS BEEN OPENED UP TO THE PUBLIC SINCE IT IS THE ONLY PLACE LEFT FOR THE CONFINEMENT OF MEN, AND EVEN THE CONFINEMENT AND INTERMENT OF WOMEN IN CONSIDERATION FOR THE FACTS OF THIS BOARDING, THE BOARDING OFFICERS ARE ADVISED TO CONSIDER THE REQUESTS OF THE MEN IN THIS BOARDING, AND THE OFFICERS OF THE BOARDING OF WOMEN, WITHOUT ANY OTHER CONSIDERATION. MEN BE USED IN ANY WAY, WITHOUT THE CONSENT OF THE BOARDING OFFICERS.

EGPC
THE EGYPTIAN GENERAL PETROLEUM CO.
البنية العامة المصرية للنفط

EGPC	لجيش (المبني) العامة للصنعة للذبول
FOR: THE EGYPTIAN GENERAL PETROLEUM CORPORATION (EGPC)	
AT: AGROOD	الموئل: عورود السورس

EGPC CRUDE OIL TANK FARM
AGROOD AREA (MODULE-1)
ELECTRICAL INTERCONNECTION & WIRING DIAGRAM
11/0.6KV POWER TRANSFORMERS (0.30-SUB-PTP-1B)
CONTROL SIGNALS

الشركة الهندسية للمصنعات البترولية والكيميائية

Enppi

ENGINEERING FOR THE PETROLEUM AND PROCESS INDUSTRIES			
SCALE	DOCUMENT NUMBER	SUBJECT	EXTENSION
NONE	01251-100-030-EWI-001	NO OF 078	2




Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.05- Electrical Cables Laying Certificates



REFERENCE DRAWINGS AND DOCUMENTS	
01291-100-025-026-221	SUBSTATION & CONTROL ROOM CELLAR FLOOR PLAN
01291-100-033-034-001	SUBSTATION & CONTROL ROOM EQUIPMENT PLAN & DETAILS
01291-100-033-034-001	SUBSTATION ELECTRICAL EQUIPMENT LAYOUT
01291-100-034-035-003	OUTDOOR ELECTRICAL CABLE SECTIONS
01291-100-035-036-004	SUBSTATION ELECTRICAL CABLE SECTIONS
01291-100-035-036-001	SUBSTATION ELECTRICAL CABLE SUPPORT LAYOUT
01291-100-035-036-001	GEOSID AREA MODEL-1-1 ELECTRICAL CABLE SUPPORT
01291-100-001-001-001	ELECTRICAL DESIGN BRASS

[illegible]

<p>1. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>2. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>3. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>4. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>5. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>6. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>7. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>8. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>9. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>10. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p>									
<p>11. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>12. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>13. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>14. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>15. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>16. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>17. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>18. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>19. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p> <p>20. ALL CABLES IN PANS SHALL BE COVERED ACCORDING TO VOLUME 31.</p>									

[illegible]





Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System



12.06- Electrical Cables Testing Certificates

	EGPC CRUDE OIL TANK FARM		
INSPECTION AND TEST REPORT FOR			
CABLE INSULATION RESISTANCE TEST			
INSPECTION REPORT NUMBER REF:IT 206		SYSTEM NO.:	
INSTRUMENT TYPE:		INSPECTION DATE & TIME	DISCIPLINE ELECTRICAL
SERIAL:		SERVICE VOLTAGE: 220kV	TEST VOLTAGE: 1kV
		AREA / PACKAGE:	

N O	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE "M.Ohm"			PHASE TO NEUTRAL "M.Ohm"			PHASES & NEUTRAL TO ARMOR "M.Ohm"			RESULT	
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass
1	P/1-030-SUB-PTR-1A	3x95	✓											✓
2	P/2-030-SUB-PTR-1A	3x95	✓											✓
3	P/3-030-SUB-PTR-1A	3x95	✓											✓
4	G1-030-SUB-NER-1A	1x95	✓											✓
5	P/1-030-SUB-PTR-1B	3x95	✓											✓
6	P/2-030-SUB-PTR-1B	3x95	✓											✓
7	P/3-030-SUB-PTR-1B	3x95	✓											✓
8	G1-030-SUB-NER-1B	1x95	✓											✓
9	P/1-030-SUB-HVSWG-6.6A	3x95	✓											✓
10	P/2-030-SUB-HVSWG-6.6A	3x95	✓											✓
11	P/3-030-SUB-HVSWG-6.6A	3x95	✓											✓
12	P/4-030-SUB-HVSWG-6.6A	3x95	✓											✓
13	P/1-030-SUB-HVSWG-6.6B	3x95	✓											✓
14	P/2-030-SUB-HVSWG-6.6B	3x95	✓											✓
15	P/3-030-SUB-HVSWG-6.6B	3x95	✓											✓
16	P/4-030-SUB-HVSWG-6.6B	3x95	✓											✓
17	P-030-SUB-TR-1A	3x70	✓											✓
18	P-030-SUB-TR-1B	3x70	✓											✓
19	P-030-EPIM2-TR-1	3x70	✓											✓

Remarks :-

Reference :-

	PETROJET	ENPPU	PMC
NAME :			
SIGNATURE			
DATE			

ITR-EL-0006A



EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

HI POT INSULATION TEST

SYSTEM NO.:

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

ITR NUMBER

DISPLINE

SHEET NO

RFI. 206

ITR-EL-0008

1 OF 1

Item/Tag NO.

Type :-

Core:

Size:

NO.	Description of check	RESULT		
		ACCEPT	REJECT	N/A.
1	No damage of cable has found and maintain Insulation resistance	✓		
2	Correct cable type/size/ Installed as per approved drawing	✓		
3	Calibration test certificate of testing equipment to be checked.	✓		

Continuity Test :



ACCEPT



REJECT



N/A.

Test Equipment List

INSTRUMENT TYPE:	SERIAL:	SERVICE VOLTAGE:	TEST VOLTAGE:

Insulation Resistance Test MΩ

PHASE TO PHASE			PHASES TO ARMOR		
BR-BK	BR-GR	BR-GR	BR-ARM	BK-ARM	GR-ARM
0.2	0.2	0.2	0.2	0.2	0.2

Hi-Pot test

Phase BR Test Voltage (1.5kV.. kV)

Phase	TEST VOLTAGE	TIME	CURRENT
ARM,BK,GR_BR		15 Min	385 MA

Phase BK Test Voltage (1.5kV.. kV)

Phase	TEST VOLTAGE	TIME	CURRENT
ARM,BR,GR_BK		15 Min	405 MA

Phase GR Test Voltage (1.5kV.. kV)

Phase	TEST VOLTAGE	TIME	CURRENT
ARM,BR,BK_GR		15 Min	310 MA

Insulation Resistance Test MΩ

PHASE TO PHASE			PHASES TO ARMOR		
BR-BK	BR-GR	BR-GR	BR-ARM	BK-ARM	GR-ARM

Remarks :

INSPECTION RESULTS:



APPROVEI



REJECT



APPROVED W/ COMMENT

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFI-

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-MG5000

SERIAL:

17015900385

INSPECTION DATE & TIME

10/04/2021

DOCUMENT No.

ITR-EL-0006A

DISCIPLINE

ELECTRICAL

SYSTEM NO.:

SHEET NO

TEST VOLTAGE: 400

SERVICE VOLTAGE: 1000

AREA / PACKAGE:

SUBSTATION

TEST VOLTAGE: 1000		AREA / PACKAGE: SUBSTATION													
NO	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE			PHASE TO NEUTRAL "M.Ohm"			PHASES & NEUTRAL TO ARMOR			RESULT		
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL
1	P1-030-SUB-HVSWG-6.6A	4x10	✓	o.l	o.l	o.l	o.l							✓	
2	P1-030-SUB-HVSWG-6.6B	4x10	✓	o.l	o.l	o.l	o.l							✓	
3	D-030-SUB-HVSWG-6.6A	3x16	✓	o.l	o.l	o.l	o.l							✓	
4	D-030-SUB-HVSWG-6.6B	3x16	✓	o.l	o.l	o.l	o.l							✓	
5	P1-030-SUB-PFC-1A	3x10	✓	o.l	o.l	o.l	o.l							✓	
6	D-030-SUB-PFC-1A	3x10	✓	o.l	o.l	o.l	o.l							✓	
7	P1-030-SUB-PFC-1B	3x10	✓	o.l	o.l	o.l	o.l							✓	
8	D-030-SUB-PFC-1B	3x10	✓	o.l	o.l	o.l	o.l							✓	
9	P1-030-PLC-SC-001	3x4	✓	o.l	o.l	o.l	o.l							✓	
10	P2-030-PLC-SC-001	3x4	✓	o.l	o.l	o.l	o.l							✓	
11	P1-030-PLC-SC-002	3x4	✓	o.l	o.l	o.l	o.l							✓	
12	P2-030-PLC-SC-002	3x4	✓	o.l	o.l	o.l	o.l							✓	
13	P1-030-PLC-SC-003	3x4	✓	o.l	o.l	o.l	o.l							✓	
14	P2-030-PLC-SC-003	3x4	✓	o.l	o.l	o.l	o.l							✓	
15	P1-030-PLC-SC-004	3x4	✓	o.l	o.l	o.l	o.l							✓	
16	P2-030-PLC-SC-004	3x4	✓	o.l	o.l	o.l	o.l							✓	
Remarks :-															

Remarks :-

Reference :-

PETROJET		ENPPI		PMC	
NAME :		SIGNATURE		SIGNATURE	
DATE		DATE		DATE	

ITR-EL-0006A



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFI-

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-

MG5000

SERIAL:

17015900385

SERVICE VOLTAGE:

24

INSPECTION DATE & TIME

10/04/2021

DOCUMENT NO.

ITR-EL-0006B

DISCIPLINE

ELEC

SYSTEM NO.:

SHEET NO

AREA / PACKAGE:

TEST VOLTAGE:

500

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	pair conductors	conductors to armor	Shield to Shield	All Conductors-GND	Overall Shield -GND	Armor -GND	RESULT
1	C7-030-SUB-HVSWG-	10x2.5	✓	500 ✓				>500 MΩ		Pass ✓
2	C7-030-SUB-HVSWG-	10x2.5	✓	500 ✓				>500 MΩ		✓
3	C1-030-SUB-PFC-1A	3x2.5	✓	500 ✓				>500 MΩ		✓
4	C2-030-SUB-PFC-1A	12x2.5	✓	500 ✓				>500 MΩ		✓
5	C1-030-SUB-PFC-1B	3x2.5	✓	500 ✓				>500 MΩ		✓
6	C2-030-SUB-PFC-1B	12x2.5	✓	500 ✓				>500 MΩ		✓
7	C3-030-SUB-LVSWG-1A	10x2.5	✓	500 ✓				>500 MΩ		✓
8	C3-030-SUB-LVSWG-1B	10x2.5	✓	500 ✓				>500 MΩ		✓
9	C3-030-SUB-ACUPS-1	1x3x1.5	✓	500 ✓				>500 MΩ		✓
10	C4-030-SUB-ACUPS-1	1x3x1.5	✓	500 ✓				>500 MΩ		✓
11	C3-030-SUB-DCUPS-1	1x3x1.5	✓	500 ✓				>500 MΩ		✓
12	C4-030-SUB-DCUPS-1	1x3x1.5	✓	500 ✓				>500 MΩ		✓

Remarks :-

Reference

NAME :	PETROJET	ENPPY	PMC
SIGNATURE			
DATE			

ITR-EL-0006B



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFL 208

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-MG5000

INSPECTION DATE & TIME

02/06/2021 ITR-EL-0006A

DOCUMENT No.

DISCIPLINE

ELECTRICAL

SYSTEM NO.:

SHEET NO

SERIAL: 17015900385

SERVICE VOLTAGE: 400

TEST VOLTAGE: 1000

AREA / PACKAGE:

SUBSTATION

TEST REPORT - SANJAY-WING-9000															AREA / PACKAGE: 1000		SUBSTATION	
TEST VOLTAGE: 1000																		
NO	Item/Tag NO.	CABLE SIZE	Continuity Test	PHASE TO PHASE			PHASE TO NEUTRAL "M.Ohm"			PHASES & NEUTRAL TO ARMOR "M.Ohm"			RESULT					
				BR-BK	BR-GR	BK-GR	BR-B	BK-B	GR-B	BR-ARM	BK-ARM	GR-ARM	B-ARM	Pass	FAIL			
1	P1-030-SUB-TR-1A	3x10	✓	0.1	0.1	0.1									✓			
2	P1-030-SUB-TR-1B	3x10	✓	0.1	0.1	0.1									✓			
3	P1-030-LPDP-CR-1	3x16	✓	0.1	0.1	0.1									✓			
4	P1-030-LPDP-CR-2	3x16	✓	0.1	0.1	0.1									✓			
5	P1-030-LPDP-CR-3	3x16	✓	0.1	0.1	0.1									✓			
6	P1-030-SUB-NER-1A	3x4	✓	0.1	0.1	0.1									✓			
7	P1-030-SUB-NER-1B	3x4	✓	0.1	0.1	0.1									✓			
8	P1-030-SUB-PTR-1A	4x10	✓	0.1	0.1	0.1									✓			
9	P2-030-SUB-PTR-1A	4x10	✓	0.1	0.1	0.1									✓			
10	P1-030-SUB-PTR-1B	4x10	✓	0.1	0.1	0.1									✓			
11	P2-030-SUB-PTR-1B	4x10	✓	0.1	0.1	0.1									✓			
12	P1-030-SUB-HVSWG-11	4x4	✓	0.1	0.1	0.1									✓			
13																		
14																		
15																		
16																		

Remarks :-

Remarks :-

Reference :-

PETROJET		ENBPI	PMC
NAME:	Ahmed Haggren		
SIGNATURE	<i>Ahmed Haggren</i>		
DATE	6/6/2021		

ITR-EL-0006A



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFI- 208

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-

MG5000

INSPECTION DATE & TIME

02/06/2021

DOCUMENT No.

ITR-EL-0006B

DISCIPLINE

ELEC

SYSTEM NO.:

SHEET NO

SERVICE VOLTAGE:

24

TEST VOLTAGE:

500

AREA / PACKAGE:

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	pair conductors	conductors to armor	Shield to Shield	All Conductors-GND	Overall Shield -GND	Armor -GND	RESULT
1	C1-030-SUB-AVR-1A	10x2.5	✓	0.0			0.0			Pass
2	C2-030-SUB-PTR-1A	10x2.5	✓	0.0			0.0			Pass
3	C1-030-SUB-AVR-1B	10x2.5	✓	0.0			0.0			Pass
4	C2-030-SUB-PTR-1B	10x2.5	✓	0.0			0.0			Pass
5	C1-030-SUB-HVSWG-6.6A	10x2.5	✓	0.0			0.0			Pass
6	C2-030-SUB-HVSWG-6.6A	10x2.5	✓	0.0			0.0			Pass
7	C3-030-SUB-HVSWG-6.6A	10x2.5	✓	0.0			0.0			Pass
8	C4-030-SUB-HVSWG-6.6A	10x2.5	✓	0.0			0.0			Pass
9	C5-030-SUB-HVSWG-6.6A	10x2.5	✓	0.0			0.0			Pass
10	C1-030-SUB-HVSWG-6.6B	10x2.5	✓	0.0			0.0			Pass
11	C2-030-SUB-HVSWG-6.6B	10x2.5	✓	0.0			0.0			Pass
12	C3-030-SUB-HVSWG-6.6B	10x2.5	✓	0.0			0.0			Pass

Remarks :-

Reference

NAME :	Abmeel Hassan	ENPPI	PMC
SIGNATURE			
DATE	6/6/2021		

ITR-EL-0006B



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFI- 208

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-

MG5000

SERIAL:

17015900385

INSPECTION DATE & TIME

02/06/2021

SERVICE VOLTAGE:

24

TEST VOLTAGE:

500

SYSTEM NO.:

SHEET NO

DISCIPLINE
ELEC

DOCUMENT No.
ITR-EL-0006B

AREA / PACKAGE:

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	pair conductors	conductors to armor	Shield to Shield	All Conductors-GND	Overall Shield -GND	Armor -GND	RESULT	
										Pass	FAIL
13	C4-030-SUB-HVSWG-6.6B	10x2.5	✓	0.0			0.0			✓	
14	C5-030-SUB-HVSWG-6.6B	10x2.5	✓	0.0			0.0			✓	
15	C1-030-SUB-LVSWG-1A	10x2.5	✓	0.0			0.0			✓	
16	C1-030-SUB-LVSWG-1B	10x2.5	✓	0.0			0.0			✓	
17	C1-030-PM-04A	10x2.5	✓	0.0			0.0			✓	
18	C1-030-PM-04B	10x2.5	✓	0.0			0.0			✓	
19	C1-030-PM-05A	10x2.5	✓	0.0			0.0			✓	
20	C1-030-PM-05B	10x2.5	✓	0.0			0.0			✓	
21	C3-030-SUB-AVR-1A	1x3x2.5	✓	0.0			0.0			✓	
22	C3-030-SUB-AVR-1B	1x3x2.5	✓	0.0			0.0			✓	
23	C6-030-SUB-HVSWG-6.6A	3x2.5	✓	0.0			0.0			✓	
24	C6-030-SUB-HVSWG-6.6B	3x2.5	✓	0.0			0.0			✓	

Remarks :-

Reference

PETROJET		ENPPI		PMC	
NAME :		Ahmed Hassan			
SIGNATURE					
DATE		6/6/2021			

ITR-EL-0006B



Enppi

EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE INSULATION RESISTANCE TEST

INSPECTION REPORT NUMBER

PTJ-ELE-RFI- 208

INSTRUMENT TYPE:

HIGH VOLTAGE INSULATION TESTER-SANWA-

MG5000

SERIAL:

17015900385

INSPECTION DATE & TIME

02/05/2021

DOCUMENT No.

ITR-EL-0006B

DISCIPLINE

ELEC

SYSTEM NO.:

SHEET NO

SERVICE VOLTAGE:

24

TEST VOLTAGE:

500

AREA / PACKAGE:

NO	Item/Tag NO.	CABLE SIZE	Continuity Test	pair conductors	conductors to armor	Shield to Shield	All Conductors-GND	Overall Shield -GND	Armor -GND	RESULT
25	C2-030-SUB-LVSWG-1A	3x2.5	✓	0.6			0.6			Pass ✓
26	C2-030-SUB-LVSWG-1B	3x2.5	✓	0.6			0.6			✓
27	C8-030-SUB-HVSWG-6.6A	8x(3x2.5)	✓	0.6			0.6			✓
28	C8-030-SUB-HVSWG-6.6B	8x(3x2.5)	✓	0.6			0.6			✓
29	C9-030-SUB-HVSWG-6.6A	3x2.5	✓	0.6			0.6			✓
30	C10-030-SUB-HVSWG-6.6A	3x2.5	✓	0.6			0.6			✓
31	C9-030-SUB-HVSWG-6.6B	3x2.5	✓	0.6			0.6			✓
32	C10-030-SUB-HVSWG-6.6B	3x2.5	✓	0.6			0.6			✓
33										✓
34										
35										
36										

Remarks :-

Reference

NAME :	PETROJET	ENPPI	PMC
SIGNATURE	Ahmed Hassan	Islam Sherif	
DATE	8/6/2021		

ITR-EL-0006B



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.07- Electrical Cables Termination Certificates

**Enppi****EGPC CRUDE OIL TANK FARM**Owner : **Egyptian General Petroleum Corporation (EGPC)**Project No: 01251-100-030
:01251-100-031Contractor **CONSORTIUM (ENPPI / PETROJET)**Document No: ITR-QC-0001
Revision No. : 00**REQUEST FOR INSPECTION**ACTIVITY : **CABLE TERMINATION AND SPLICING**NOTIFICATION NO. : **PTJ-INS-RFI- 206** DISCIPLINE : **E&I**DATE : **5/24/2021**

NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION			REMARKS
				PETROJET	ENPPI	PMC	
	CABLE TERMINATION AND SPLICING	MODULE 1	24-May-21				
1	P/1-030-SUB-PTR-1A						
2	P/2-030-SUB-PTR-1A						
3	P/3-030-SUB-PTR-1A						
4	G1-030-SUB-NER-1A						
5	P/1-030-SUB-PTR-1B						
6	P/2-030-SUB-PTR-1B						
7	P/3-030-SUB-PTR-1B						
8	G1-030-SUB-NER-1B						
9	P/1-030-SUB-HVSWG-6.6A						
10	P/2-030-SUB-HVSWG-6.6A						
11	P/3-030-SUB-HVSWG-6.6A						
12	P/4-030-SUB-HVSWG-6.6A						
13	P/1-030-SUB-HVSWG-6.6B						
14	P/2-030-SUB-HVSWG-6.6B						
15	P/3-030-SUB-HVSWG-6.6B						
16	P/4-030-SUB-HVSWG-6.6B						
17	P-030-SUB-TR-1A						
18	P-030-SUB-TR-1B						
19	P-030-EPM2-TR-1						

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-QC-0001



EGPC CRUDE OIL TANK FARM



INSPECTION AND TEST REPORT FOR

CABLE TERMINATION AND SPLICING

SYSTEM NO.:

INSPECTION REPORT NUMBER

RFI-206

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0009

DISCIPLINE

ELEC

SHEET NO

1 OF 1

Item/Tag NO.

Type :-

Core:




Size:

NO.	Description of check	RESULT		
		ACCEPT	REJECT	N/A.
1	Check cable glands are correct type and size as per cable schedule.	✓		
2	Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins satisfactory.	✓		
3	Check cable tag is done correctly.	✓		
4	Test and confirm conductor, phase continuity.	✓		
5	Check insulation resistance test (megger) is completed **	✓		
6	Check Hi-pot test is completed, only for MV/HV cables ***	✓		
7	Connect all cores at both ends and confirm all connections are correct as per termination diagram.	✓		
8	Confirm spare cores, screens are earthed and conform to design drawings/specifications			✓
9	Check enclosure cover is installed, no damages and no bolts are missing	✓		
10	Calibration test certificate of testing equipment to be checked.	✓		

Remarks :

	PETROJET	ENPPI	PMC
NAME :			
SIGNATURE			
DATE			

ITR-EL-0009




					
Owner : Egyptian General Petroleum Corporation (EGPC)		Contractor : CONSORTIUM (ENPPI / PETROJET)		Project No : 01251-100-030	
Revision No : 00		Document No : ITR-QC-0001		Revision No : 00	
REQUEST FOR INSPECTION					
ACTIVITY : HIGH VOLTAGE Panel Installation					
NOTIFICATION NO. : PTJ-RFI-EL-162		DISCIPLINE : ELECTRICAL		DATE : 4/3/2021	
NO.	DESCRIPTION	LOCATION	DATE / TIME	INSPECTION	REMARKS
1	HIGH VOLTAGE PANEL INSTALLATION	AGROUD MODULE 1 SUB BUILDING	3-Apr-21	ENPPI	030-SUB-HVSWG-6.6KV

NOTE: Inspection result : A - Approved B - Reject C - Approved with Comment

- Door lock for CB for Q.9-A is broken by PTJ

- Earth lock for Q-1B is broken - by PTJ

- Bus bars must be installed & secured must be installed (Done) by PTJ

NAME : PETROJET	NAME : ENPPI	NAME : PMC
SIGNATURE : 	SIGNATURE : 	SIGNATURE : 
DATE : _____	DATE : _____	DATE : _____

- Torque must be done by supplier (Done) by PTJ

ITR-QC-0001

Medium Voltage Switchgear Pre- Installation

INSPECTION AND TEST REPORT FOR



EGPC CRUDE OIL TANK FARM



INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

DOCUMENT NO. ITR-EL-0013

DISCIPLINE ELECTRICAL

SHEET NO

RFI-162

JOB DESCRIPTION

MEDIUM VOLTAGE SWITCHGEAR INSTALLATION

AGROOD MODULE 1 SUB BUILDING

Tag No.

030-SUB-HVSWG-6.6

Serial No.

NO.

INSPECTION

RESULT

Check that physical and mechanical conditions of the shipped equipments and components are clear of damage after transportation.

✓

Check that the ground leveling of the switchgear room as per required in the installation manual.

✓

Check that the cable trench (if any) is suitable to the layout of the switchgear.

✓

Check that the dimensions of switchgear room including the space surround the switchgear are as per required in installation manual.

✓

Check that the doors of the switchgear room are suitable for the switchgear installation and operation

✓

Verify the switchgear room is suitable for environmental conditions as temp., humidity, ventilation, altitude, dust, etc.

✓

Verify that air conditioning unit or outlet is not allocated above or in face of switchgear. (if any)

✓

Review the good fixation of the metal frame to the concert (if any)

✓

REMARKS:

REFERENCE DOCUMENTS:

NAME:

PETROJET


ENPPI

PMC

SIGNATURE




DATE

ITR-EL-0013

 EGPC CRUDE OIL TANK FARM		EGPC	
Owner : Egyptian General Petroleum Corporation (EGPC)		Contractor : CONSORTIUM (ENPPI / PETROJET)	
Project No: 01251-100-030 Document No: ITR-QC-0001 Revision No.: 00		REQUEST FOR INSPECTION	
ACTIVITY : CABLE TERMINATION AND TEST			
NOTIFICATION NO. : PTJ-ELE-RFI-169		DISCIPLINE : ELEC	
DATE : 10/04/2021			

NO.	DESCRIPTION	LOCATION	DATE / TIME	PETROJET	ENPPI	PMC	REMARKS
1	P1-030-SUB-HVSWG-6.6A	SUBSTATION					
2	P1-030-SUB-HVSWG-6.6B	SUBSTATION					
3	D-030-SUB-HVSWG-6.6A	SUBSTATION					
4	D-030-SUB-HVSWG-6.6B	SUBSTATION					
5	C7-030-SUB-HVSWG-6.6A	SUBSTATION					
6	C7-030-SUB-HVSWG-6.6B	SUBSTATION					
7	P1-030-SUB-PFC-1A	SUBSTATION					
8	D-030-SUB-PFC-1A	SUBSTATION					
9	C1-030-SUB-PFC-1A	SUBSTATION					
10	C2-030-SUB-PFC-1A	SUBSTATION					
11	P1-030-SUB-PFC-1B	SUBSTATION					
12	D-030-SUB-PFC-1B	SUBSTATION					
13	C1-030-SUB-PFC-1B	SUBSTATION					
14	C2-030-SUB-PFC-1B	SUBSTATION					
15	C3-030-SUB-LVSWG-1A	SUBSTATION					
16	C3-030-SUB-LVSWG-1B	SUBSTATION					
17	C3-030-SUB-ACUPS-1	SUBSTATION					

NOTE: Inspection result : A - Approved B - Reject C - Approved with Comment

NAME :		PETROJET	ENPPI	PMC
SIGNATURE				
DATE				

ITR-QC-0001



EGPC CRUDE OIL TANK FARM



CABLE TERMINATION AND SPLICING

INSPECTION AND TEST REPORT FOR

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0009

DISCIPLINE

ELEC

SHEET NO
1 OF 1

PTJ-ELE-RFI

Item/Tag NO. For All Cables tags in PTJ-ELE-RFI.

Type :-

Core:

Size:

NO.

Description of check

1 Check cable glands are correct type and size as per cable schedule.

2 satisfactory, core identification is correct, crimped and pins

3 Check cable tag is done correctly.

4 Test and confirm conductor, phase continuity.

5 Check insulation resistance test (megger) is completed *

6 Check Hi-pot test is completed, only for MV/HV cables **

7 Connect all cores at both ends and confirm all connections are

8 Confirm spare cores, screens are earthed and conform to design

9 Check enclosure cover is installed, no damages and no bolts are

10 Calibration test certificate of testing equipment to be checked.

Remarks :

* : ITR-EL-006A/B

** : ITR-EL-008

DATE

SIGNATURE

NAME :

PETROJET

ENPPI

PMC

ITR-EL-0009

Project No: 01251-100-030
:01251-100-031
Document No: ITR-QC-000-
Revision No.: 00

Document No: ITR-QC-0001
Revision No.: 00

183

PTJ-INS-RFI-206

183

DATE: _____
5/24/2021

DATE :

ACTIVITY:

CABLE TERMINATION AND SPLICING

REQUEST FOR INSPECTION

Contractor

CONSORTIUM (ENPPI / PETROJET)

Document No: ITR-QC-0001
Revision No.: 00

Revision No. : 00

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

PETROJET

ENPPI

PMC

DATE _____

SIGNATURE

NAME :

PETROJET

ENPPI

PMC

DATE _____

SIGNATURE

NAME :

PETROJET


ENPPI


PMC


NO.	DESCRIPTION	LOCATION	DATE / TIME	PETROJET	ENPPI	PMc	REMARKS
-----	-------------	----------	-------------	----------	-------	-----	---------

1	C1-030-SUB-AVR-1A	SUBSTATION					
2	C2-030-SUB-PTR-1A	SUBSTATION					
3	C1-030-SUB-AVR-1B	SUBSTATION					
4	C2-030-SUB-PTR-1B	SUBSTATION					
5	C1-030-SUB-HVSWG-6.6A	SUBSTATION					
6	C2-030-SUB-HVSWG-6.6A	SUBSTATION					
7	C3-030-SUB-HVSWG-6.6A	SUBSTATION					
8	C4-030-SUB-HVSWG-6.6A	SUBSTATION					
9	C5-030-SUB-HVSWG-6.6A	SUBSTATION					
10	C1-030-SUB-HVSWG-6.6B	SUBSTATION					
11	C2-030-SUB-HVSWG-6.6B	SUBSTATION					
12	C3-030-SUB-HVSWG-6.6B	SUBSTATION					
13	C4-030-SUB-HVSWG-6.6B	SUBSTATION					
14	C5-030-SUB-HVSWG-6.6B	SUBSTATION					
15	C1-030-SUB-LVSWG-1A	SUBSTATION					
16	C1-030-SUB-LVSWG-1B	SUBSTATION					
17	C1-030-PM-04A	SUBSTATION					

NOTE: Inspection result : A - Approved B - Reject C - Approved with Comment


NAME : **Ahmed Hassan**
 SIGNATURE : 
 DATE : **6/6/2021**

ENPPI


PMc




EGPC CRUDE OIL TANK FARM



Owner :

Egyptian General Petroleum Corporation (EGPC)

Contractor

CONSORTIUM (ENPPI / PETROJET)

REQUEST FOR INSPECTION

ACTIVITY : CABLE TERMINATION AND TEST

DISCIPLINE : ELEC

PTJ-ELE-RFI- 208

DATE :

02/06/2021

NO.

DESCRIPTION

LOCATION

DATE / TIME

PETROJET

ENPPI

PMG

REMARKS

NOTE:

Inspection result : A - Approved B - Reject C - Approved with Comment

NAME :

Ahmed Hassan

SIGNATURE

DATE

6/6/2021

Islam Sherif

PMG

ENPPI

PETROJET

ITR-QC-0001



EGPC CRUDE OIL TANK FARM

Enppi



Project No: 01251-100-030

Owner: Egyptian General Petroleum Corporation (EGPC)

Document No: ITR-QC-0001

CONSORTIUM (ENPPI / PETROJET)

Revision No.: 00

REQUEST FOR INSPECTION

ACTIVITY: CABLE TERMINATION AND TEST

NOTIFICATION NO.: PTJ-ELE-RFI-208

DISCIPLINE: ELEC

DATE: 02/06/2021

NO.	DESCRIPTION	LOCATION	DATE / TIME	PETROJET	ENPPI	PMC	REMARKS
35	P2-030-SUB-PTR-1A	SUBSTATION					
36	P1-030-SUB-PTR-1B	SUBSTATION					
37	P2-030-SUB-PTR-1B	SUBSTATION					
38	P1-030-SUB-HVSWG-11	SUBSTATION					
39	C8-030-SUB-HVSWG-6.6A	SUBSTATION					
40	C8-030-SUB-HVSWG-6.6B	SUBSTATION					
41	C9-030-SUB-HVSWG-6.6A	SUBSTATION					
42	C10-030-SUB-HVSWG-6.6A	SUBSTATION					
43	C9-030-SUB-HVSWG-6.6B	SUBSTATION					
44	C10-030-SUB-HVSWG-6.6B	SUBSTATION					
45							
46							
47							
48							
49							
50							
51							
52							
53							

NOTE:

Inspection result: A - Approved B - Reject C - Approved with Comment

ITR-QC-0001

NAME:	Ahmed Hassan	PETROJET	ENPPI	PMC
SIGNATURE				
DATE	6/6/2021			

INSPECTION AND TEST REPORT FOR

CABLE TERMINATION AND SPLICING

SYSTEM NO.:

INSPECTION REPORT NUMBER

INSPECTION DATE & TIME

ITR NUMBER

ITR-EL-0009

DISCIPLINE

ELEC

1 OF 1

SHEET NO

PTJ-ELE-RFI

For All Cables tags in PTJ-ELE-RFI

Item/Tag NO.

Type :-

Core:

Size:

Description of check

NO.

Check cable glands are correct type and size as per cable schedule.

✓

Check there are no damages to cores, termination chamber layout is satisfactory, core identification is correct, crimped and pins

✓

Check cable tag is done correctly.

✓

Test and confirm conductor, phase continuity.

✓

Check insulation resistance test (megger) is completed

✓

Check Hi-pot test is completed, only for MV/HV cables

✓

Connect all cores at both ends and confirm all connections are correct as per termination diagram.

✓

Confirm spare cores, screens are earthed and conform to design drawings/specifications

✓

Check enclosure cover is installed, no damages and no bolts are missing

✓

Calibration test certificate of testing equipment to be checked.

✓

Remarks :

*1 : ITR-EL-006A/B

*11 : ITR-EL-008

NAME :

Ahmed Hussain

SIGNATURE

(Signature)

DATE



6/6/2021

PETROJET

ENPPI

PMC




ITR-EL-0009

			
ENPP		EGPC CRUDE OIL TANK FARM	

Medium Voltage Switchgear Installation			
INSPECTION REPORT NUMBER			
INSPECTION DATE & TIME			
DOCUMENT No.			
DISCIPLINE			
SHEET NO			

13	Check that the main earthing bar of the switchgear is connected to the earthing system of the switchgear room.	N/A								
14	Verify that all internal earthing cables are connected to the earthing busbars for each panel.	N/A								
15	Verify installation of the IPX1 or IPX2 roofs as per installation manual instructions (if available).	N/A								
16	Verify installation of the anti-arc tunnel as per installation manual instructions (if available).	N/A								

REMARKS:										
REFERENCE DOCUMENTS:										

NAME		PETROJET		ENPPI		PMC	
SIGNATURE							
DATE							

ITR-EL-0014



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.08- FAT Reports & Certificates



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.09- SAT Reports & Certificates

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature *Ahmed*

PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature *Mohamed*

Schneider rep.: Name—Mahmoud abd elnour ----- Signature *Mahmoud*

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature- *Ahmed*

PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature- *Mohamed*

Schneider rep.: Name—Mahmoud abd elnour ----- Signature- *Mahmoud*

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature *Ahmed Nadeem*
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature *Mohamed Ibrahim*
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature *Mahmoud abd elnour*

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----

PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----

Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature- *Ahmed*

PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature- *Mohamed*

Schneider rep.: Name—Mahmoud abd elnour ----- Signature- *Mahmoud*

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments---

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

* DP-2, CB compartment door handle is broken and shall be replaced by Schneider

Comments: *C.B compartment door handle is broken and shall be replaced by Schneider*

Enppi rep.: Name-Eng. Ahmed Nadeem ----- Signature: *Ahmed Nadeem*

PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature: *Mohamed Ibrahim*

Schneider rep.: Name—Mahmoud abd elnour ----- Signature: *Mahmoud abd elnour*

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng. Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----


Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Functional operational tests for MV Switchgear.

Visual and Mechanical inspection			
	DESCRIPTION	STATUS	NOTE
1	Insure that the auxiliary supply required for the operation is connected.	OK	
2	Check the Electrical closing / opening of the circuit breaker in draw in position	OK	
3	Check the Electrical closing / opening of the circuit breaker in draw out position	OK	
4	Check the Electrical closing / opening of the circuit breaker in test position (If any)	OK	
5	Check the electrical indicators which are present in the LV compartment doors and its compatibility with the operation mode statues	OK	
6	Check the mechanical indicators which present and its compatibility with the operation mode statues	OK	
7	Check the operation of the earthing switch.	OK	
8	Check the mechanical indicator of the Earthing switch statues (Close / open)	OK	
9	Check the mechanical interlock between the circuit breaker and the earthing switch	OK	
10	Check the mechanical interlocking system by keys as per drawings "if any"	OK	
11	Check the mechanical interlocking system by keys for B.B earthing as per drawings "if any".	OK	
12	Check all operation modes of the switchgear (i.e. local, auto, remote.....etc) as per the drawings. Simulate all external signals to the switchgear.	OK	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Medium Voltage Insulation Resistance Test Sheet	MV-TS-01

Date :27/6/2021	Site Location : AGROOD - I
Order Number : S2000815-06	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Insulation-resistance tests

Test Device:	
Model: Megger	S.N: SRV1147858pg

Test voltage	
Applied DC test voltage	5KVDC

For bus section 1:

Insulation resistance (Megohms)			
Phase to phase	A-B: 423G	B-C:480G	C-A: 345G
Phase to ground	A-GND: 103G	B-GND: 80G	C-GND: 93G


For bus section 2 (if any):


Insulation resistance (Megohms)			
Phase to phase	A-B: 412G	B-C: 385G	C-A: 461G
Phase to ground	A-GND: 78G	B-GND: 111G	C-GND: 78G


Notes: -

- If the resistance is lower than the standard values, visually inspect the equipment for cleanliness and other potential causes.
- If found unclear; insulating parts must be cleaned with a soft, dry, lint-free cloth. Cleaning processes that involve spraying a pressurized insulating solvent and using degreaser aerosols are absolutely forbidden.
- If the visual inspection does not reveal the causes, recommend for the contractor to dry the equipment for a minimum of 4 hours using heat and fans. Then re-measure.
- Make sure that the connected cables are removed and have a safe distance to avoid spark


Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature 

PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature 

Schneider rep.: Name—Mahmoud abd elnour ----- Signature 

MV-TS-01 insulation-resistance test sheet for medium voltage




	Potential Transformers Test Sheet	MV-TS-04


Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Cell number	Q-A		
Cell type	MC set 123		
PT Serial number	2020-1003338158	2020-1003338151	2020-1003338150
PT TYPE	ALCE		
a / n	110/√3 CL: 0.5 - 30VA ITH : 1.5A		

Visual and Mechanical inspection			
Ser.	Checkpoint	STATUS	NOTE
1	Verify that equipments name plates are according to the corresponding drawings.	ok	
2	Inspect the physical and mechanical condition of the equipment for any visual damage.	ok	
3	Verify correct connection of transformers with system requirements.	ok	
4	Verify that all required grounding and shorting connections provide contact.	ok	
5	Verify that all shorting blocks are in the correct position, either grounding or open, as required	ok	
6	Verify correct operation of transformer draw out mechanism and grounding operation.	ok	
7	Verify correct primary fuse size and secondary fuse/MCB size.	ok	
8	Verify that voltage transformer secondary circuits are grounded and have only one grounding point	ok	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature 
PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature 
Schneider rep.: Name—Mahmoud abd elnour ----- Signature 

	Potential Transformers Test Sheet	MV-TS-04

Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Dielectric test for secondary circuits		
Procedure	Test result	remarks
Apply min 1 kV A.C for 1s between each line of secondary of P.T with other lines connecting to earth and record corresponding insulation resistance value taken in consideration the following		


Precaution

- 1- All Sec M.C.B and/or fuses of the P.T to be in off position.
- 2- Disconnect Primary Fuse.
- 3- P.Ts plug to be disconnected.

Ratio Test				
Applied primary voltage	Rated Ratio	Measured Sec voltage	Measured Ratio	Test result
PHASE A , B (406) V		PHASE A , B (6.8) V		OK
PHASE B , C (406) V		PHASE B , C (6.8) V		OK
PHASE C , A (406) V		PHASE C , A (6.8) V		OK
Open delta check				0 V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Potential Transformers Test Sheet	MV-TS-04


Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Cell number	Q-B		
Cell type	MC set 123		
PT Serial number	2020-1003338155	2020-1003338160	2020-1003338142
PT TYPE	ALCE		
a / n	110/√3 CL: 0.5 - 30VA ITH : 1.5A		

Visual and Mechanical inspection			
Ser.	Checkpoint	STATUS	NOTE
1	Verify that equipments name plates are according to the corresponding drawings.	ok	
2	Inspect the physical and mechanical condition of the equipment for any visual damage.	ok	
3	Verify correct connection of transformers with system requirements.	ok	
4	Verify that all required grounding and shorting connections provide contact.	ok	
5	Verify that all shorting blocks are in the correct position, either grounding or open, as required	ok	
6	Verify correct operation of transformer draw out mechanism and grounding operation.	ok	
7	Verify correct primary fuse size and secondary fuse/MCB size.	ok	
8	Verify that voltage transformer secondary circuits are grounded and have only one grounding point	ok	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Potential Transformers Test Sheet	MV-TS-04

Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Dielectric test for secondary circuits		
Procedure	Test result	remarks
Apply min 1 kV A.C for 1s between each line of secondary of P.T with other lines connecting to earth and record corresponding insulation resistance value taken in consideration the following		


Precaution

- 1- All Sec M.C.B and/or fuses of the P.T to be in off position.
- 2- Disconnect Primary Fuse.
- 3- P.Ts plug to be disconnected.

Ratio Test				
Applied primary voltage	Rated Ratio	Measured Sec voltage	Measured Ratio	Test result
PHASE A , B (406) V		PHASE A , B (6.8) V		OK
PHASE B , C (406) V		PHASE B , C (6.8) V		OK
PHASE C , A (406) V		PHASE C , A (6.8) V		OK
Open delta check				0 V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Potential Transformers Test Sheet	MV-TS-04


Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Cell number	Q-BA		
Cell type	MC set 123		
PT Serial number	2020-1003338145	2020-1003338152	2020-1003338157
PT TYPE	ALCE		
a / n	110/√3 CL: 0.5 - 30VA ITH : 1.5A		

Visual and Mechanical inspection			
Ser.	Checkpoint	STATUS	NOTE
1	Verify that equipments name plates are according to the corresponding drawings.	ok	
2	Inspect the physical and mechanical condition of the equipment for any visual damage.	ok	
3	Verify correct connection of transformers with system requirements.	ok	
4	Verify that all required grounding and shorting connections provide contact.	ok	
5	Verify that all shorting blocks are in the correct position, either grounding or open, as required	ok	
6	Verify correct operation of transformer draw out mechanism and grounding operation.	ok	
7	Verify correct primary fuse size and secondary fuse/MCB size.	ok	
8	Verify that voltage transformer secondary circuits are grounded and have only one grounding point	ok	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature-----
Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Potential Transformers Test Sheet	MV-TS-04

Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Dielectric test for secondary circuits		
Procedure	Test result	remarks
Apply min 1 kV A.C for 1s between each line of secondary of P.T with other lines connecting to earth and record corresponding insulation resistance value taken in consideration the following		

Precaution

- 1- All Sec M.C.B and/or fuses of the P.T to be in off position.
- 2- Disconnect Primary Fuse.
- 3- P.Ts plug to be disconnected.


Ratio Test				
Applied primary voltage	Rated Ratio	Measured Sec voltage	Measured Ratio	Test result
PHASE A , B (406) V		PHASE A , B (6.8) V		OK
PHASE B , C (406) V		PHASE B , C (6.8) V		OK
PHASE C , A (406) V		PHASE C , A (6.8) V		OK
Open delta check				0 V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----

PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----

Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Potential Transformers Test Sheet	MV-TS-04


Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Cell number	Q-10A		
Cell type	MC set 123		
PT Serial number	2020-1003331260	2020-1003331264	2020-1003331261
PT TYPE	ALCE		
a / n	110/√3 CL: 0.5 - 30VA ITH : 1.5A		

Visual and Mechanical inspection			
Ser.	Checkpoint	STATUS	NOTE
1	Verify that equipments name plates are according to the corresponding drawings.	ok	
2	Inspect the physical and mechanical condition of the equipment for any visual damage.	ok	
3	Verify correct connection of transformers with system requirements.	ok	
4	Verify that all required grounding and shorting connections provide contact.	ok	
5	Verify that all shorting blocks are in the correct position, either grounding or open, as required	ok	
6	Verify correct operation of transformer draw out mechanism and grounding operation.	ok	
7	Verify correct primary fuse size and secondary fuse/MCB size.	ok	
8	Verify that voltage transformer secondary circuits are grounded and have only one grounding point	ok	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Potential Transformers Test Sheet	MV-TS-04

Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Dielectric test for secondary circuits		
Procedure	Test result	remarks
Apply min 1 kV A.C for 1s between each line of secondary of P.T with other lines connecting to earth and record corresponding insulation resistance value taken in consideration the following		


Precaution

- 1- All Sec M.C.B and/or fuses of the P.T to be in off position.
- 2- Disconnect Primary Fuse.
- 3- P.Ts plug to be disconnected.

Ratio Test				
Applied primary voltage	Rated Ratio	Measured Sec voltage	Measured Ratio	Test result
PHASE A , B (406) V		PHASE A , B (6.8) V		OK
PHASE B , C (406) V		PHASE B , C (6.8) V		OK
PHASE C , A (406) V		PHASE C , A (6.8) V		OK
Open delta check				0 V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Potential Transformers Test Sheet	MV-TS-04


Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV

Cell number	Q-10AB		
Cell type	MC set 123		
PT Serial number	2020-1003338155	2020-1003338160	2020-1003338142
PT TYPE	ALCE		
a / n	110/√3 CL: 0.5 - 30VA ITH : 1.5A		

Visual and Mechanical inspection			
Ser.	Checkpoint	STATUS	NOTE
1	Verify that equipments name plates are according to the corresponding drawings.	ok	
2	Inspect the physical and mechanical condition of the equipment for any visual damage.	ok	
3	Verify correct connection of transformers with system requirements.	ok	
4	Verify that all required grounding and shorting connections provide contact.	ok	
5	Verify that all shorting blocks are in the correct position, either grounding or open, as required	ok	
6	Verify correct operation of transformer draw out mechanism and grounding operation.	ok	
7	Verify correct primary fuse size and secondary fuse/MCB size.	ok	
8	Verify that voltage transformer secondary circuits are grounded and have only one grounding point	ok	

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim -- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Potential Transformers Test Sheet	MV-TS-04

Date : 20/6/2021	Site Location : Suze
Order Number : S2000815-06	Equip. Tag : HVSWG-6.6
Customer : ENPPI	Rated Voltage : 7.2 KV
Project : GAROOD	Service voltage : 6.6 KV


Dielectric test for secondary circuits		
Procedure	Test result	remarks
Apply min 1 kV A.C for 1s between each line of secondary of P.T with other lines connecting to earth and record corresponding insulation resistance value taken in consideration the following		


Precaution


- 1- All Sec M.C.B and/or fuses of the P.T to be in off position.
- 2- Disconnect Primary Fuse.
- 3- P.Ts plug to be disconnected.

Ratio Test				
Applied primary voltage	Rated Ratio	Measured Sec voltage	Measured Ratio	Test result
PHASE A , B (406) V		PHASE A , B (6.8) V		OK
PHASE B , C (406) V		PHASE B , C (6.8) V		OK
PHASE C , A (406) V		PHASE C , A (6.8) V		OK
Open delta check				0 V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature 

PPC rep.: Name-----Eng: Mohamed Ibrahiem -- Signature 

Schneider rep.: Name—Mahmoud abd elnour ----- Signature 

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q -A
Protection relay type	Esargy P3
Protection relay serial number	SM202220053

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	


General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	1250A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	1250A
	Base current (Ib)	1250A
	Residual current	1250A
	Rated residual current (In0)	1250A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 1250A I2 = 1250A I3 = 1250A
	Secondary injection of VT rated phase-to-neutral voltage $U_{ns} / \sqrt{3}$	VT rated primary phase-to-neutral voltage $U_{np} / \sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng. Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahimem ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----


	Protection Relay Series Esargy P3 Test Sheet	Q -A


Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 = 6.6 K V	


Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	I measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.013Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	118mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.010Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	115mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature 

PPC rep.: Name-----Eng: Mohamed Ibrahim Signature 

Schneider rep.: Name—Mahmoud abd elnour Signature 

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q -B
Protection relay type	Esargy P3
Protection relay serial number	EB202220058

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	1250A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	1250A
	Base current (Ib)	1250A
	Residual current	1250A
	Rated residual current (In0)	1250A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 1250A I2 = 1250A I3 = 1250A
	Secondary injection of VT rated phase-to-neutral voltage $U_{ns} / \sqrt{3}$	VT rated primary phase-to-neutral voltage $U_{np} / \sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q -B
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
	V3 = 6.6 K V

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	I injected	T adjusted	I measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.020Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	118mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.017Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	119mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature *Ahmed*

PPC rep.: Name-----Eng: Mohamed Ibrahim Signature *Mohamed*

Schneider rep.: Name—Mahmoud abd elnour Signature *Mahmoud*

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q -AB
---------------------------	---	--------------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q -AB
Protection relay type	Esargy P3
Protection relay serial number	SM202110053

GENERAL INSPECTION.		
DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	1250A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	1250A
	Base current (Ib)	1250A
	Residual current	1250A
	Rated residual current (In0)	1250A

Checking of Esargy P3 phase voltage and current inputs			
Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 1250A I2 = 1250A I3 = 1250A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q -AB
------------------------------	---	-------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
	V3 = 6.6 K V

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.023Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	108mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.020Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	105mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
PPC rep.: Name-----Eng: Mohamed Ibrahim Signature-----
Schneider rep.: Name—Mahmoud abd elnour Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 1A
Protection relay type	Esargy P3
Protection relay serial number	SM202220053

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	


General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	150A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	150A
	Base current (Ib)	150A
	Residual current	150A
	Rated residual current (In0)	150A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 150A I2 = 150A I3 = 150A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Protection Relay Series Esargy	Q 1A
	P3 Test Sheet	

Date : 27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer : Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 = 6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I _{adjusted}	I _{injected}	T _{adjusted}	t _{measured}	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.023Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	108mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.020Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	105mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----

PPC rep.: Name-----Eng: Mohamed Ibrahim Signature-----

Schneider rep.: Name—Mahmoud abd elnour Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 1B
Protection relay type	Esargy P3
Protection relay serial number	SM202110050

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	


General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	150A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	150A
	Base current (Ib)	150A
	Residual current	150A
	Rated residual current (In0)	150A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 150A I2 = 150A I3 = 150A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 KV V2 = 6.6 KV

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Protection Relay Series Esargy	Q 1B
	P3 Test Sheet	

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 =6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	I adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.015Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	117mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.019Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	111mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 2A
Protection relay type	Esargy P3
Protection relay serial number	SM202110052

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	150A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	150A
	Base current (Ib)	150A
	Residual current	150A
	Rated residual current (In0)	150A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 150A I2 = 150A I3 = 150A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 2A
------------------------------	---	------


Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
	V3 = 6.6 K V

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	I injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.018Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	108mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.015Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	109mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
PPC rep.: Name-----Eng: Mohamed Ibrahim Signature-----
Schneider rep.: Name—Mahmoud abd elnour Signature-----

	Protection Relay Series Esargy	Q 2B
	P3 Test Sheet	

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 2 B
Protection relay type	Esargy P3
Protection relay serial number	SM202110006

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	


General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	150A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	150A
	Base current (Ib)	150A
	Residual current	150A
	Rated residual current (In0)	150A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 150A I2 = 150A I3 = 150A
	Secondary injection of VT rated phase-to-neutral voltage $U_{ns} / \sqrt{3}$	VT rated primary phase-to-neutral voltage $U_{np} / \sqrt{3}$	V1 = 6.6 KV V2 = 6.6 KV

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name-----Mahmoud abd elnour ----- Signature-----

	Protection Relay Series Esargy	Q.2B
	P3 Test Sheet	

Date : 27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer : Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 = 6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.012Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	119mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.021Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	113mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----

PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----

Schneider rep.: Name-----Mahmoud abd elnour ----- Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 3A
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 3A
Protection relay type	Esargy P3
Protection relay serial number	SM202170498

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	


General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	150A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	150A
	Base current (Ib)	150A
	Residual current	150A
	Rated residual current (In0)	150A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 150A I2 = 150A I3 = 150A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng. Ahmed Nadeem ----- Signature-----
PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Protection Relay Series Esargy	Q 3A
	P3 Test Sheet	

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 = 6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	I measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.020Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	118mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.020Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	115mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----

PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----

Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 3 B
Protection relay type	Esargy P3
Protection relay serial number	SM202110015

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	


General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	150A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	150A
	Base current (Ib)	150A
	Residual current	150A
	Rated residual current (In0)	150A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 150A I2 = 150A I3 = 150A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 KV V2 = 6.6 KV

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Protection Relay Series Esargy	Q 3B
	P3 Test Sheet	

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 =6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.022Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	109mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.009Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	107mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----

PPC rep.: Name-----Eng: Mohamed Ibrahim Signature-----

Schneider rep.: Name—Mahmoud abd elnour Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q4A
------------------------------	---	-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q4A
Protection relay type	Esargy P3
Protection relay serial number	EB202230064


GENERAL INSPECTION.		
DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs			
Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A
			I2 = 80A
			I3 = 80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V
			V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

	Protection Relay Series Esargy	Q4A
	P3 Test Sheet	

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 = 6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.012Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	121mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.016Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	116mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----

PPC rep.: Name-----Eng: Mohamed Ibrahiem ----- Signature-----

Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 4B
Protection relay type	Esargy P3
Protection relay serial number	EB202230065

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	


General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 =80A I3 =80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 KV V2 =6.6 KV

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----


	Protection Relay Series Esargy	Q 4B
	P3 Test Sheet	


Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 =6.6 K V	


Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	I injected	T adjusted	t measured	error $\pm 5\%$	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.019Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	120mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.022Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	109mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature 

PPC rep.: Name-----Eng: Mohamed Ibrahim Signature 

Schneider rep.: Name—Mahmoud abd elnour Signature 

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 5A
Protection relay type	Esargy P3
Protection relay serial number	SM202110056

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 = 80A I3 = 80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 5A
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
	V3 = 6.6 K V

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.017Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	120mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.018Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	120mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature: *Ahmed*

PPC rep.: Name-----Eng: Mohamed Ibrahim Signature: *Mohamed*

Schneider rep.: Name—Mahmoud abd elnour Signature: *Mahmoud*

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 5 B
Protection relay type	Esargy P3
Protection relay serial number	SM 202110063

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 = 80A I3 = 80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 KV V2 = 6.6 KV

Comments-----

Enppi rep.: Name-Eng. Ahmed Nadeem -----
 PPC rep.: Name-----Eng: Mohamed Ibrahim
 Schneider rep.: Name—Mahmoud abd elnour

Signature-----
 Signature-----
 Signature-----



Protection Relay Series Esargy
P3 Test Sheet

Q 5B

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 =6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error $\pm 5\%$	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.022Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	112mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.019Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	118mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem -----
PPC rep.: Name-----Eng: Mohamed Ibrahim
Schneider rep.: Name—Mahmoud abd elnour

Signature-----
Signature-----
Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 6A
Protection relay type	Esargy P3
Protection relay serial number	EB202230066

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 =80A I3 =80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem -----
PPC rep.: Name-----Eng: Mohamed Ibrahim
Schneider rep.: Name—Mahmoud abd elnour

Signature-----
Signature-----
Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q6A
------------------------------	---	-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 = 6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.019Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	119mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.020Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	113mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
PPC rep.: Name-----Eng: Mohamed Ibrahim Signature-----
Schneider rep.: Name—Mahmoud abd elnour Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q6 B
Protection relay type	Esargy P3
Protection relay serial number	SM 202110026

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 =80A I3 =80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 KV V2 =6.6 KV

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 6B
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

		V3 =6.6 K V
--	--	-------------

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	I injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.020Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	116mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.009Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	122mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
PPC rep.: Name-----Eng: Mohamed Ibrahim Signature-----
Schneider rep.: Name—Mahmoud abd elnour Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q7A
------------------------------	---	-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q7A
Protection relay type	Esargy P3
Protection relay serial number	EB202230054

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 = 80A I3 = 80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng. Ahmed Nadeem ----- Signature-----
PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q7A
------------------------------	---	-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
	V3 = 6.6 K V

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.022Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	111mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.020Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	113mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature *Ahmed*
 PPC rep.: Name-----Eng: Mohamed Ibrahiem Signature *Mohamed*
 Schneider rep.: Name-----Mahmoud abd elnour Signature *Mahmoud*

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 7 B
Protection relay type	Esargy P3
Protection relay serial number	EB202230069

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 =80A I3 =80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 KV V2 =6.6 KV

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem -----
 PPC rep.: Name-----Eng: Mohamed Ibrahim
 Schneider rep.: Name—Mahmoud abd elnour

Signature-----
 Signature-----
 Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 7B
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 =6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.022Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	117mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.012Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	119mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim Signature-----
 Schneider rep.: Name—Mahmoud abd elnour Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 8A
Protection relay type	Esargy P3
Protection relay serial number	EB202230055

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 =80A I3 =80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem -----
 PPC rep.: Name-----Eng: Mohamed Ibrahim
 Schneider rep.: Name—Mahmoud abd elnour

Signature-----
 Signature-----
 Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 8A
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

		V3 = 6.6 K V
--	--	--------------

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.018Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	120mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.022Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	116mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
PPC rep.: Name-----Eng: Mohamed Ibrahim Signature-----
Schneider rep.: Name—Mahmoud abd elnour Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 8 B
Protection relay type	Esargy P3
Protection relay serial number	EB202230025

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 =80A I3 =80A
	Secondary injection of VT rated phase-to-neutral voltage $U_{ns} / \sqrt{3}$	VT rated primary phase-to-neutral voltage $U_{np} / \sqrt{3}$	V1 = 6.6 KV V2 =6.6 KV

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem -----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem
 Schneider rep.: Name—Mahmoud abd elnour

Signature-----
 Signature-----
 Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 8B
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 =6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	I measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.020Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	119mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.019Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	117mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim Signature-----
 Schneider rep.: Name—Mahmoud abd elnour Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 9A
Protection relay type	Esargy P3
Protection relay serial number	SM202110011

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	150A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	150A
	Base current (Ib)	150A
	Residual current	150A
	Rated residual current (In0)	150A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 150A I2 = 150A I3 = 150A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahiem ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----


Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 9A
------------------------------	---	------


Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
	V3 = 6.6 K V


Protection setting


Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	I injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.022Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	119mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.020Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	115mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature 

PPC rep.: Name-----Eng: Mohamed Ibrahim Signature 

Schneider rep.: Name—Mahmoud abd elnour Signature 

	Protection Relay Series Esargy	Q 9B
	P3 Test Sheet	

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q 9 B
Protection relay type	Esargy P3
Protection relay serial number	SM 202110043

GENERAL INSPECTION.		
DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	150A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	150A
	Base current (Ib)	150A
	Residual current	150A
	Rated residual current (In0)	150A

Checking of Esargy P3 phase voltage and current inputs			
Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 150A I2 = 150A I3 = 150A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 KV V2 = 6.6 KV

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q 9B
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 =6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	i injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.019Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	116mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.009Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	108mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim Signature-----
 Schneider rep.: Name—Mahmoud abd elnour Signature-----

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q10A
Protection relay type	Esargy P3
Protection relay serial number	SM202110011

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 =80A I3 =80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 K V V2 = 6.6 K V

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature-----
 PPC rep.: Name-----Eng: Mohamed Ibrahim ----- Signature-----
 Schneider rep.: Name—Mahmoud abd elnour ----- Signature-----


Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q10A
------------------------------	---	------


Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 = 6.6 K V	


Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I _a adjusted	i injected	T _a adjusted	t _a measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.012Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	116mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.015Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	119mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature 

PPC rep.: Name-----Eng: Mohamed Ibrahim Signature 

Schneider rep.: Name—Mahmoud abd elnour Signature 



Protection Relay Series Esargy
P3 Test Sheet

Q10B

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV

Protection relays: Esargy P3

- This test must be made individually for each protection relay by using a secondary injection of the current and voltage.
- Before work starts a backup file for the configuration must be taken from relevant devices; doesn't apply on new devices.
- In case of customized tripping curves (customer scope) is selected for 50/51 and 50N/51N the tripping curve must be manually selected from the device after sending the configuration file.

Cell number / type	Cell: Q10 B
Protection relay type	Esargy P3
Protection relay serial number	SM 202110010

GENERAL INSPECTION.

DESCRIPTION	STATUS	NOTE
Preliminary general examination, prior to energizing	ok	
Energizing	Ok	
Parameter and protection settings	Ok	
Logic input connection	Ok	
Logic output connection	Ok	
Validation of the complete protection chain	N/A	
Analog output connection to the module and testing	Ok	
Temperature sensor input connection and testing	Ok	

General	Description	Setting
Characteristics	Network frequency	50HZ
	CT rating (Primary)	80A
	CT rating (Secondary): 1A or 5A	5A
	Rated current (In)	80A
	Base current (Ib)	80A
	Residual current	80A
	Rated residual current (In0)	80A

Checking of Esargy P3 phase voltage and current inputs

Type of check	Test performed	Result	Display
Phase current and phase voltage input connection	Secondary injection of CT rated current, i.e. 1 A or 5 A	CT rated primary current	I1 = 80A I2 =80A I3 =80A
	Secondary injection of VT rated phase-to-neutral voltage Uns / $\sqrt{3}$	VT rated primary phase-to-neutral voltage Unp / $\sqrt{3}$	V1 = 6.6 KV V2 =6.6 KV

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem -----
PPC rep.: Name-----Eng: Mohamed Ibrahim
Schneider rep.: Name---Mahmoud abd elnour

Signature-----
Signature-----
Signature-----

Schneider Electric	Protection Relay Series Esargy P3 Test Sheet	Q10B
------------------------------	---	------

Date :27/6/2021	Site Location : AGROOD
Order Number : S20008.15	Equip. Tag : Mv
Customer :Enppi	Rated Voltage : 7.2KV
Project : EGPC CRUDE OIL TANK FARM PROJECT	Service voltage : 6.6KV
V3 =6.6 K V	

Protection setting

Applied for Esargy P3								
Function	Curve	Setting and Testing Points						
		curve	I adjusted	I injected	T adjusted	t measured	error ± 5%	acceptance
Over current	50 / 51 - 1 / A	DT	1 In	7.5A	1Sec	1.015Sec		
	50 / 51 - 1 / B							
	50 / 51 - 2 / A	DT	2 In	17A	100mS	106mS		
	50 / 51 - 2 / B							
Earth fault	50N / 51N - 1 / A	DT	0.2 InO	1.5A	1Sec	1.019Sec		
	50N / 51N - 1 / B							
	50N / 51N - 2 / A	DT	0.4 InO	3A	100mS	113mS		
	50N / 51N - 2 / B							

Comments-----

Enppi rep.: Name-Eng . Ahmed Nadeem ----- Signature *Ahmed*
 PPC rep.: Name-----Eng: Mohamed Ibrahim Signature *Mohamed*
 Schneider rep.: Name—Mahmoud abd elnour Signature *Mahmoud*



Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

12.10- Electrical Pre-Commissioning Check Lists

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System	SYSTEM ID : 030-EL-002
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System	SUB-SYSTEM ID : 030-EL-002
ITEM TAG No. : 030-SUB-HVSWG-6.6	AREA : 30
REF. DWGs/DOCs :	

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : 030-SUB-HVSWG-6.6

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST LOW VOLTAGE CABLES EL-30 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : 030-SUB-HVSWG-6.6

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables (power/ control) are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, tightness, termination and joints of cables are correctly executed.	✓	
7	Check where conductors have been terminated using crimped connections; ensure the correct size and type of crimping lugs.	✓	
8	Check that the bending radius of cables is not less than the minimum established.	✓	
9	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
10	Tie wraps to be used for cable and wires fixation.	✓	
11	Cable connections shall be torque tested.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST LOW VOLTAGE CABLES EL-30 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : 030-SUB-HVSWG-6.6

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Check that buried cables are correctly covered and protected.	NA	
13	Trench markers to be checked w.r.t approved documents.	NA	
14	Check cable glands for tightness & check the correct type of gland has been used for the size and type of installed cables.	PL	
15	Inspect cable laid in trenches, segregation and protection.	NA	
16	Cables to be tested (continuity/insulation resistance). (*)	✓	
17	Equipment test report and inspection certificate to be-checked.	✓	
18	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
19	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

(*) Refer to table (III).

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
LOW VOLTAGE CABLES
EL-30 A

INSULATION TEST

LOW VOLTAGE CABLES

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
1000V	1000V	200

TABLE [III]

NOTES:

Manufacture's test voltage & minimum values for insulation resistance should be referenced.

PRE-COMMISSIONING CHECK LIST MV SWITCHGEAR AND MOTOR CONTROL GEAR EL-03 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : 030-SUB-HVSWG-6.6




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	GENERAL:		
1.1	Construction punch list to be checked.	✓	
1.2	Check switchgear assembly for alignment, levelness and foundation fixing details w.r.t approved supplier.	✓	
1.3	Check panels' arrangement in accordance with approved drawings.	✓	
1.4	Check switchgear nameplate details and labels as per approved documents.	✓	
1.5	Confirm that switchgear equipment identification tag is placed against each one.	✓	
1.6	Check gasket and seal for damage.	✓	
1.7	Inspect all switchgear equipment for mechanical damage.	✓	
1.8	All compartments to be cleaned internally & externally.	✓	
1.9	Check that all connections are tight and secure.	✓	
1.10	Remove any accidental connections between phases and from phases to ground.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MV SWITCHGEAR AND MOTOR CONTROL GEAR EL-03 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System	SYSTEM ID : 030-EL-002
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System	SUB-SYSTEM ID : 030-EL-002
ITEM TAG No. : 030-SUB-HVSWG-6.6	AREA : 30



REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1.11	Check all supports needed for power and control cables.	✓	
1.12	Check all cubicle door bonded to chassis.	✓	
1.13	Check manual spring charging and its mechanical indication.	✓	
1.14	Check polarity of D.C supplies	NA	
1.15	Check mechanical operation of circuit breakers & earthing switches (operation mechanism).	✓	
1.16	Check cubicle anti-condensation heaters and test insulation resistance of panel heater (**)	NA	
1.17	Perform insulation-resistance tests (Megger Test) at the DC test voltage appropriate for each bus section, phase-to-phase & phase-to ground (*)	NA	
1.18	Perform insulation-resistance tests (Megger Test) at the DC test voltage appropriate for control wiring (*)	✓	
1.19	Equipment test report and inspection certificate to be-checked.	NA	
1.20	Check availability of vendor documents including commissioning and start-up instructions.	NA	

REMARKS AND OBSERVATIONS :

(**) 500 V megger, min. 10 MΩ (Manufacture's test voltage & minimum values should be referenced)
(*) Refer to table [II]

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MV SWITCHGEAR AND MOTOR CONTROL GEAR EL-03 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : 030-SUB-HVSWG-6.6

AREA : 30



REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
2	BUS BAR:		
2.1	Check Bus duct(s) connections against the approved documents.	✓	
2.2	Inspect all busbar bolted connections for tightness.	✓	
2.3	Continuity tests shall be carried out on switchgear bus- bar connections in order to check their tightness.	✓	
3	CURRENT/VOLTAGE TRANSFORMER:		
3.1	Check connection, polarity and ratio.	✓	
3.2	Check FAT certificates of Insulation resistance concerning primary and secondary winding.	NA	
4	MV INCOMER & OUTGOING:		
4.1	Check mechanical alignment of C.B's and free movement.	✓	
4.2	Check mechanical operation of circuit breakers (operation mechanism).	✓	
4.3	Check inter-changeability of identical C.B's.	✓	

REMARKS AND OBSERVATIONS :

(*) Refer to table [II]

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MV SWITCHGEAR AND MOTOR CONTROL GEAR EL-03 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : 030-SUB-HVSWG-6.6

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
4.4	Check FAT certificates of the protection relays.	NA	
5	VOLTMETER/AMMETER/INSTRUMENT:		
5.1	Check metering circuit wiring.	✓	
6	EARTHING:		
6.1	Check switchgear earthing connections.	✓	
6.2	Check connection of gland plate to the earthing busbar.	✓	
6.3	Continuity tests shall be carried out on switchgear earth system joints in order to check their tightness.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE	M. A. 2		
DATE			



PRE-COMMISSIONING CHECK LIST
MV SWITCHGEAR AND MOTOR CONTROL GEAR
EL-03 A

INSULATION TEST

TABLE OF MINIMUM TEST VOLTAGES

EQUIPMENT RATED VOLTAGE (kV)	TEST VOLTAGE (V) (one minute)	MINIMUM INSULATION RESISTANCE (M.OHMS)
33	5000	200
22	5000	200
11	5000	200
6.6	1000	200
3.3	1000	200
0.6	1000	100
0.4	1000	100
CONTROL WIRING	500	10

TABLE[II]

NOTES:

Manufacture's test voltage & minimum values for insulation resistance should be referenced

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C2-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C2-030-SUB-HVSWG-6.6B

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C3-030-SUB-HVSWG-6.6A




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C3-030-SUB-HVSWG-6.6A




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C3-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)	
PROJECT NUMBER : 1251-100	DISCIPLINE : Electrical
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System	SYSTEM ID : 030-EL-002
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System	SUB-SYSTEM ID : 030-EL-002
ITEM TAG No. : C3-030-SUB-HVSWG-6.6B	AREA : 30
REF. DWGs/DOCs :	

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : D-030-SUB-HVSWG-6.6A




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : D-030-SUB-HVSWG-6.6A




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : D-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : D-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : P1-030-SUB-HVSWG-6.6A



AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

® Islam Sherif

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : P1-030-SUB-HVSWG-6.6A

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	NA	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

® Islam Sherif



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : P1-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : P1-030-SUB-HVSWG-6.6B

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation 6.6KV High Voltage		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C10-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C10-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

INSULATION TEST
EL-31 A

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C10-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	N/A	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)		PROJECT NUMBER : 1251-100	
DISCIPLINE : Electrical		SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System	
SYSTEM ID : 030-EL-002		SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System	
SUB-SYSTEM ID : 030-EL-002		ITEM TAG No. : C10-030-SUB-HVSWG-6.6B	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE (I)

Cable Voltage Level	D.C Test Voltage	Minimum Insulation Resistance (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

INSULATION TEST

EL-31 A

EL-31 A

PRE-COMMISSIONING CHECK LIST

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
DISCIPLINE : Electrical		SYSTEM NAME : Substation 6.6KV High Voltage	
SYSTEM ID : 030-EL-002		SUB-SYSTEM NAME : Switchgear System	
SUB-SYSTEM ID : 030-EL-002		ITEM TAG No. : C1-030-SUB-HVSWG-6.6A	
AREA : 30		REF. DWGS/DOCS :	
No.	DESCRIPTION	RESULT	PL
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	N/A	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	The wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100			
SYSTEM NAME : Substation 6.6KV High Voltage		DISCIPLINE : Electrical	
SUB-SYSTEM NAME : Switchgear System		SYSTEM ID : 030-EL-002	
ITEM TAG No. : C1-030-SUB-HVSWG-6.6A		SUB-SYSTEM ID : 030-EL-002	
REF. DWGS/DOCS :		AREA : 30	
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE III

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A

INSULATION TEST

EL-31 A

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES



PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C1-030-SUB-HVSWG-6.6B


AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C1-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

**INSULATION TEST
EL-31 A**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C2-030-SUB-HVSWG-6.6A

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C2-030-SUB-HVSWG-6.6A

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C6-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C6-030-SUB-HVSWG-6.6B

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C7-030-SUB-HVSWG-6.6A

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C7-030-SUB-HVSWG-6.6A

AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C7-030-SUB-HVSWG-6.6B




AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME		® Islam Sherif	
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST MEDIUM VOLTAGE CABLES EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : C7-030-SUB-HVSWG-6.6B


AREA : 30

REF. DWGs/DOCs :

No.	DESCRIPTION	RESULT	PL
		OK/NA/PL	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be-checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST




EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C9-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C9-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

**INSULATION TEST
EL-31 A**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200
TABLE II		

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/1-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	✓	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/1-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL		
D.C TEST VOLTAGE		
MINIMUM INSULATION RESISTANCE (M.OHMS).		
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE [I]		

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/1-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	The wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/1-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

**INSULATION TEST
EL-31 A**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST

MEDIUM VOLTAGE CABLES

EL-31 A

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)

PROJECT NUMBER : 1251-100

DISCIPLINE : Electrical

SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SYSTEM ID : 030-EL-002

SUB-SYSTEM NAME : Substation 6.6KV High Voltage
Switchgear System

SUB-SYSTEM ID : 030-EL-002

ITEM TAG No. : P/2-030-SUB-HVSWG-6.6A

AREA : 30

REF. DWGS/DOCS :

No.	DESCRIPTION	RESULT	ITEM No.
		OK/NA/PL	

1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	

REMARKS AND OBSERVATIONS :

OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.

COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/2-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N.A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N.A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N.A	
18	Calibration test certificate of testing equipment to be checked.	N.A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**




**INSULATION TEST
EL-31 A**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002			
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002			
ITEM TAG No. : C4-030-SUB-HVSWG-6.6A		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION		RESULT	OK/NA/PL	ITEM No.
1	Construction punch list to be checked.		✓		
2	Check cables are correctly fixed to trays and supports.		✓		
3	Check cables through walls or ceilings are correctly sealed.		NA		
4	Check that all cables are installed in accordance with cable lists and approved documents.		✓		
5	Check identification tags of all conductors and wires.		✓		
6	Check connection, termination and joints of cables are correctly executed.		✓		
7	Inspect cables for jacket damage.		✓		
8	Ensure that the correct size and type of crimping lugs have been used.		✓		
9	Check that the bending radius of cables is not less than the minimum established.		✓		
10	Cable markers to be installed before covering buried cables or cables in cable trays.		✓		
11	Tie wraps to be used for cable and wires fixation.		✓		
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C4-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

EL-31 A

INSULATION TEST

EL-31 A

MEDIUM VOLTAGE CABLES

PRE-COMMISSIONING CHECK LIST



PAGE 1 OF 1

PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)		PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002			
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002			
ITEM TAG No. : C4-030-SUB-HVSWG-6.6B		AREA		: 30	
REF. DWGS/DOCS :					
No.		DESCRIPTION		ITEM No.	
12	Trench markers to be checked w.r.t approved documents.	NA			
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓			
14	Inspect cable laid in trenches, segregation and protection.	NA			
15	Cables to be tested (continuity/insulation resistance).(*)	✓			
16	Equipment test report and inspection certificate to be checked.	✓			
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA			
18	Calibration test certificate of testing equipment to be checked.	NA			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR		ENPPI	
NAME					
SIGNATURE					
DATE					



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C5-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C5-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

**INSULATION TEST
EL-31 A**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE III

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C5-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C5-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A




INSULATION TEST
EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE [I]

NOTES:

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C6-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C6-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

<div>PRE-COMMISSIONING CHECK LIST</div> <div>MEDIUM VOLTAGE CABLES</div> <div>EL-31 A</div> <div>INSULATION TEST</div> <div>EL-31 A</div>		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200
TABLE [I]		
NOTES:		



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/2-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002			
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002			
ITEM TAG No. : P/2-030-SUB-HVSWG-6.6B		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
12	Trench markers to be checked w.r.t approved documents.	N/A			
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓			
14	Inspect cable laid in trenches, segregation and protection.	N/A			
15	Cables to be tested (continuity/insulation resistance).(*)	✓			
16	Equipment test report and inspection certificate to be checked.	✓			
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A			
18	Calibration test certificate of testing equipment to be checked.	N/A			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

INSULATION TEST

EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002			
SUB-SYSTEM NAME : Switchgear System		SUB-SYSTEM ID : 030-EL-002			
ITEM TAG No. : P/3-030-SUB-HVSWG-6-6A		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	NA			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/3-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	N/A	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	N/A	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A	
18	Calibration test certificate of testing equipment to be checked.	N/A	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



**PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A**

**INSULATION TEST
EL-31 A**

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE II		

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100					
DISCIPLINE : Electrical		SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System			
SYSTEM ID : 030-EL-002		SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System			
SUB-SYSTEM ID : 030-EL-002		ITEM TAG No. : P/3-030-SUB-HVSWG-6.6B			
AREA : 30		REF. DWG/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL	ITEM No.	
1	Construction punch list to be checked.	✓			
2	Check cables are correctly fixed to trays and supports.	✓			
3	Check cables through walls or ceilings are correctly sealed.	NA			
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓			
5	Check identification tags of all conductors and wires.	✓			
6	Check connection, termination and joints of cables are correctly executed.	✓			
7	Inspect cables for jacket damage.	✓			
8	Ensure that the correct size and type of crimping lugs have been used.	✓			
9	Check that the bending radius of cables is not less than the minimum established.	✓			
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓			
11	Tie wraps to be used for cable and wires fixation.	✓			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY		CONST. CONTRACTOR		ENPPI	
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/3-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST
EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

TABLE II

NOTES:

PRE-COMMISSIONING CHECK LIST		MEDIUM VOLTAGE CABLES		EL-31 A	
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)					
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical			
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002			
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002			
ITEM TAG No. : P/4-030-SUB-HVSWG-6.6A		AREA : 30			
REF. DWGS/DOCS :					
No.	DESCRIPTION				
	RESULT	OK/NA/PL	ITEM No.		
12	Trench markers to be checked w.r.t approved documents.	N/A			
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓			
14	Inspect cable laid in trenches, segregation and protection.	N/A			
15	Cables to be tested (continuity/insulation resistance).(*)	✓			
16	Equipment test report and inspection certificate to be checked.	✓			
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	N/A			
18	Calibration test certificate of testing equipment to be checked.	N/A			
REMARKS AND OBSERVATIONS :					
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.					
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER		
NAME					
SIGNATURE					
DATE					

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/4-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.		DESCRIPTION	
1		Construction punch list to be checked.	
2		Check cables are correctly fixed to trays and supports.	
3		Check cables through walls or ceilings are correctly sealed.	
4		Check that all cables are installed in accordance with cable lists and approved documents.	
5		Check identification tags of all conductors and wires.	
6		Check connection, termination and joints of cables are correctly executed.	
7		Inspect cables for jacket damage.	
8		Ensure that the correct size and type of crimping lugs have been used.	
9		Check that the bending radius of cables is not less than the minimum established.	
10		Cable markers to be installed before covering buried cables or cables in cable trays.	
11		The wraps to be used for cable and wires fixation.	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY		CONST. CONTRACTOR	
NAME		ENPPI	
SIGNATURE		CUSTOMER	
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A
INSULATION TEST

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/4-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE		Islam Sherif	
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : P/4-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

NOTES:

TABLE II

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A
INSULATION TEST
EL-31 A



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C8-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C8-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	ITEM No.
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			



PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A

INSULATION TEST


EL-31 A

CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3kV	2500V	200
6.6kV & Above	5000V	200

TABLE II

NOTES:

உயர்நீதிமன்றம்

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrod Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage Switchgear System		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C8-030-SUB-HVSWG-6.6B		AREA : 30	
REF. DWGS/DOCS :			
No.		DESCRIPTION	
PL		RESULT	
ITEM No.		OK/NA/PL	
12	Trench markers to be checked w.r.t approved documents.	NA	
13	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.	✓	
14	Inspect cable laid in trenches, segregation and protection.	NA	
15	Cables to be tested (continuity/insulation resistance).(*)	✓	
16	Equipment test report and inspection certificate to be checked.	✓	
17	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)	NA	
18	Calibration test certificate of testing equipment to be checked.	NA	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY		CONST. CONTRACTOR	
NAME		ENPPI	
SIGNATURE		CUSTOMER	
DATE			

NOTES:

TABLE II

200	5000V	6.6kV & Above
200	2500V	3.3kV
MINIMUM INSULATION RESISTANCE (M.OHMS).	D.C TEST VOLTAGE	CABLE VOLTAGE LEVEL

EL-31 A
INSULATION TEST

PRE-COMMISSIONING CHECK LIST
MEDIUM VOLTAGE CABLES
EL-31 A



PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C9-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.	DESCRIPTION	RESULT	OK/NA/PL
PL	ITEM No.		
1	Construction punch list to be checked.	✓	
2	Check cables are correctly fixed to trays and supports.	✓	
3	Check cables through walls or ceilings are correctly sealed.	NA	
4	Check that all cables are installed in accordance with cable lists and approved documents.	✓	
5	Check identification tags of all conductors and wires.	✓	
6	Check connection, termination and joints of cables are correctly executed.	✓	
7	Inspect cables for jacket damage.	✓	
8	Ensure that the correct size and type of crimping lugs have been used.	✓	
9	Check that the bending radius of cables is not less than the minimum established.	✓	
10	Cable markers to be installed before covering buried cables or cables in cable trays.	✓	
11	Tie wraps to be used for cable and wires fixation.	✓	
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY	CONST. CONTRACTOR	ENPPI	CUSTOMER
NAME			
SIGNATURE			
DATE			

PRE-COMMISSIONING CHECK LIST			
MEDIUM VOLTAGE CABLES			
EL-31 A			
PROJECT TITLE : EGPC Crude Oil Tank Farms Project, Agrood Area 30 (Module-01)			
PROJECT NUMBER : 1251-100		DISCIPLINE : Electrical	
SYSTEM NAME : Substation 6.6KV High Voltage		SYSTEM ID : 030-EL-002	
SUB-SYSTEM NAME : Substation 6.6KV High Voltage		SUB-SYSTEM ID : 030-EL-002	
ITEM TAG No. : C9-030-SUB-HVSWG-6.6A		AREA : 30	
REF. DWGS/DOCS :			
No.		DESCRIPTION	
PL	RESULT	OK/NA/PL	ITEM No.
			12
		NA	Trench markers to be checked w.r.t approved documents.
		✓	13
		✓	Check cable glands for tightness and check the correct type of gland has been used for the size and type of installed cables.
		NA	14
		✓	Inspect cable laid in trenches, segregation and protection.
		✓	15
		✓	Cables to be tested (continuity/insulation resistance).(*)
		✓	16
		✓	Equipment test report and inspection certificate to be checked.
		NA	17
		NA	Check availability of vendor documents, including commissioning and start-up instructions. (If Any)
		NA	18
		NA	Calibration test certificate of testing equipment to be checked.
REMARKS AND OBSERVATIONS :			
OK: NO OBJECTION, NA: NOT APPLICABLE, PL: PUNCH LIST.			
COMPANY		CONST. CONTRACTOR	
NAME		ENPPI	
SIGNATURE		CUSTOMER	
DATE			



PRE-COMMISSIONING CHECK LIST		
MEDIUM VOLTAGE CABLES		
EL-31 A		
INSULATION TEST		
EL-31 A		
CABLE VOLTAGE LEVEL	D.C TEST VOLTAGE	MINIMUM INSULATION RESISTANCE (M.OHMS).
3.3KV	2500V	200
6.6KV & Above	5000V	200
TABLE II		
NOTES:		

12.11- Electrical Supplier Check Lists & Reports

System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System




Project: 01251-100
CRUDE OIL TANK FARM PROJECT (AGROOD AREA)



13- Electrical Commissioning

System ID		System Description	
030-EL-002		Substation 6.6KV High Voltage Switchgear System	




Enppi

پترو جیٹ

Project: 01251-100



CRUDE OIL TANK FARM PROJECT (AGROOD AREA)





الهيئة العامة للغازات والبترول



Ministry of Petroleum and Mineral Resources

13.01- Electrical -Commissioning Check Lists

System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System
<div><div><div>Enppi PETROJET</div></div><div><div>Project: 01251-100</div><div>CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div></div>	

<div><div><div>Enppi PETROJET</div></div><div>Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA)</div><div></div></div>		System ID	030-EL-002	System Description	Substation 6.6KV High Voltage Switchgear System
<div>13.02- Electrical Supplier Check Lists & Reports</div>					


14- Red Marked-up Drawings

System ID		030-EL-002
System Description		Substation 6.6KV High Voltage Switchgear System
 Enppi PETROJET		Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) 

14.02-Instrumentation Drawings

System ID	030-EL-002
System Description	Substation 6.6KV High Voltage Switchgear System

14.03- Electrical Drawings

System ID		030-EL-002
System Description		Substation 6.6KV High Voltage Switchgear System
 Enppi PETROJET		Project: 01251-100 CRUDE OIL TANK FARM PROJECT (AGROOD AREA) 